

## Application and Certificate for Payment

**TO OWNER:** LQSWMR  
507 Constitution Drive  
West Monroe, LA 71292

**PROJECT:** 8052-LQWMM

**FROM:** MM Construction, LLC  
1003 Mission Park Drive  
Vicksburg, MS 39180

**VIA ARCHITECT:** Damon Engineering  
554 Old Spanish Trail  
Slidell, LA 70456

**APPLICATION NO:** 005  
**PERIOD TO:** December 10, 2014  
**CONTRACT FOR:** General Construction  
**CONTRACT DATE:**  
**PROJECT NOS. / /**

**Distribution to:**  
OWNER: \_\_\_\_\_  
ARCHITECT: \_\_\_\_\_  
CONTRACTOR: \_\_\_\_\_  
FIELD: \_\_\_\_\_  
OTHER: \_\_\_\_\_


### CONTRACTOR'S APPLICATION FOR PAYMENT

Application is made for payment, as shown below, in connection with the Contract. Continuation Sheet, AIA Document G703, is attached.

1. ORIGINAL CONTRACT SUM ..... \$ 4,100,000.00
  2. NET CHANGE BY CHANGE ORDERS ..... \$ 0.00
  3. CONTRACT SUM TO DATE (Line 1 ± 2) ..... \$ 4,100,000.00
  4. TOTAL COMPLETED & STORED TO DATE (Column G on G703) ..... \$ 2,007,242.00
  5. RETAINAGE:
    - a. 0 % of Completed Work (Column D + E on G703) ..... \$ 0.00
    - b. 0 % of Stored Material (Column F on G703) ..... \$ 0.00
- Total Retainage (Lines 5a + 5b or Total in Column I of G703) ..... \$ 0.00
6. TOTAL EARNED LESS RETAINAGE ..... \$ 2,007,242.00  
(Line 4 Less Line 5 Total)
  7. LESS PREVIOUS CERTIFICATES FOR PAYMENT ..... \$ 1,894,742.00  
(Line 6 from prior Certificate)
  8. CURRENT PAYMENT DUE ..... \$ 112,500.00
  9. BALANCE TO FINISH, INCLUDING RETAINAGE  
(Line 3 less Line 6) ..... \$ 2,092,758.00

| CHANGE ORDER SUMMARY                               | ADDITIONS      | DEDUCTIONS     |
|--|----------------|----------------|
| Total changes approved in previous months by Owner | \$ 0.00        | \$ 0.00        |
| Total approved this Month                          | \$ 0.00        | \$ 0.00        |
| <b>TOTALS</b>                                      | <b>\$ 0.00</b> | <b>\$ 0.00</b> |
| NET CHANGES by Change Order                        | \$             | 0.00           |

The undersigned Contractor certifies that to the best of the Contractor's knowledge, information and belief the Work covered by this Application for Payment has been completed in accordance with the Contract Documents, that all amounts have been paid by the Contractor for Work for which previous Certificates for Payment were issued and payments received from the Owner; and that current payment shown herein is now due.

**CONTRACTOR:**   
By: \_\_\_\_\_  
State of: Mississippi  
County of: Rankin  
Subscribed and sworn to before me this 10<sup>th</sup> day of December, 2014


Notary Public: Margie Ozzelle Pepper Barrett  
My Commission expires: April 30, 2016



### ARCHITECT'S CERTIFICATE FOR PAYMENT

In accordance with the Contract Documents, based on on-site observations and the data comprising this application, the Architect certifies to the Owner that to the best of the Architect's knowledge, information and belief the Work has progressed as indicated, the quality of the Work is in accordance with the Contract Documents, and the Contractor is entitled to payment of the AMOUNT CERTIFIED.

**AMOUNT CERTIFIED** ..... \$ 112,500.00  
(Attach explanation if amount certified differs from the amount applied. Initial all figures on this Application and on the Continuation Sheet that are changed to conform with the amount certified.)

**ARCHITECT:**   
By: \_\_\_\_\_ Date: 12-11-14

This Certificate is not negotiable. The AMOUNT CERTIFIED is payable only to the Contractor named herein. Issuance, payment and acceptance of payment are without prejudice to any rights of the Owner or Contractor under this Contract.

AIA Document G702™ - 1992. Copyright © 1992, 1993, 1995, 1971, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 10:47:45 on 12/10/2014 under Order No. 5766320514\_1 which expires on 04/05/2015, and is not for resale. (2053404791)



# AIA® Document G703™ - 1992

## Continuation Sheet

AIA Document, G702™-1992, Application and Certification for Payment, or G736™-2009, Project Application and Project Certificate for Payment, Construction Manager as Adviser Edition, containing Contractor's signed certification is attached.  
 In tabulations below, amounts are in US dollars.  
 Use Column I on Contracts where variable retainage for line items may apply.

APPLICATION NO: 005  
 APPLICATION DATE: 12/10/2014  
 PERIOD TO: 12/10/2014  
 ARCHITECT'S PROJECT NO:

| A<br>ITEM NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED VALUE | D<br>WORK COMPLETED               |           | E<br>THIS PERIOD | F<br>MATERIALS PRESENTLY STORED (NOT IN D OR E) | G<br>TOTAL COMPLETED AND STORED TO DATE (D+E+F) | H<br>% (G + C) | I<br>BALANCE TO FINISH (C - G) | J<br>RETAINAGE (IF VARIABLE RATE) |
|---------------|--------------------------|----------------------|-----------------------------------|-----------|------------------|---|---|----------------|--------------------------------|-----------------------------------|
|               |                          |                      | FROM PREVIOUS APPLICATION (D + E) |           |                  |   |   |                |                                |                                   |
|               | mobilization             | 40,000.00            | 40,000.00                         | 0.00      | 0.00             | 0.00  | 40,000.00                                       | 100.00 %       | 0.00                           | 0.00                              |
|               | Supervision              | 90,000.00            | 35,000.00                         | 10,000.00 | 0.00             | 0.00  | 45,000.00                                       | 50.00 %        | 45,000.00                      | 0.00                              |
|               | Project Admin            | 40,000.00            | 17,000.00                         | 3,000.00  | 0.00             | 0.00  | 20,000.00                                       | 50.00 %        | 20,000.00                      | 0.00                              |
|               | General Labor            | 35,000.00            | 8,000.00                          | 2,000.00  | 0.00             | 0.00  | 10,000.00                                       | 28.57 %        | 25,000.00                      | 0.00                              |
|               | Estimating/Reprod        | 8,000.00             | 8,000.00                          | 0.00      | 0.00             | 0.00  | 8,000.00  | 100.00 %       | 0.00                           | 0.00                              |
|               | Site Staking/Survey      | 24,000.00            | 23,000.00                         | 0.00      | 0.00             | 0.00  | 23,000.00                                       | 95.83 %        | 1,000.00                       | 0.00                              |
|               | Job Trailer              | 4,500.00             | 1,500.00                          | 500.00    | 0.00             | 0.00  | 2,000.00  | 44.44 %        | 2,500.00                       | 0.00                              |
|               | Portable Toilet          | 4,500.00             | 500.00                            | 3,000.00  | 0.00             | 0.00  | 3,500.00  | 77.78 %        | 1,000.00                       | 0.00                              |
|               | Misc Site Equipment      | 45,000.00            | 36,000.00                         | 3,000.00  | 0.00             | 0.00  | 39,000.00                                       | 86.67 %        | 6,000.00                       | 0.00                              |
|               | Dumpster Disposal        | 25,000.00            | 13,000.00                         | 0.00      | 0.00             | 0.00  | 13,000.00                                       | 52.00 %        | 12,000.00                      | 0.00                              |
|               | Insurance                | 45,000.00            | 45,000.00                         | 0.00      | 0.00             | 0.00  | 45,000.00                                       | 100.00 %       | 0.00                           | 0.00                              |
|               | Excavation               | 227,000.00           | 219,000.00                        | 0.00      | 0.00             | 0.00  | 219,000.00                                      | 96.48 %        | 8,000.00                       | 0.00                              |
|               | Storm Sewer              | 90,000.00            | 75,500.00                         | 0.00      | 0.00             | 0.00  | 75,500.00                                       | 83.89 %        | 14,500.00                      | 0.00                              |
|               | Site Utilities           | 66,000.00            | 0.00                              | 0.00      | 0.00             | 0.00  | 0.00  | 0.00 %         | 66,000.00                      | 0.00                              |
|               | Saw Cutting/Patching     | 3,500.00             | 0.00                              | 0.00      | 0.00             | 0.00  | 0.00  | 0.00 %         | 3,500.00                       | 0.00                              |
|               | Concrete Parking         | 167,000.00           | 0.00                              | 0.00      | 0.00             | 0.00  | 0.00  | 0.00 %         | 167,000.00                     | 0.00                              |
|               | Parking Lot Stripping    | 2,500.00             | 0.00                              | 0.00      | 0.00             | 0.00  | 0.00  | 0.00 %         | 2,500.00                       | 0.00                              |
|               | Exterior Conc Curb       | 25,000.00            | 0.00                              | 0.00      | 0.00             | 0.00  | 0.00  | 0.00 %         | 25,000.00                      | 0.00                              |
|               | Foundation               | 245,000.00           | 245,000.00                        | 0.00      | 0.00             | 0.00  | 245,000.00                                      | 100.00 %       | 0.00                           | 0.00                              |
|               | Gypcrete                 | 35,000.00            | 0.00                              | 0.00      | 0.00             | 0.00  | 0.00  | 0.00 %         | 35,000.00                      | 0.00                              |
|               | Structural Steel         | 58,500.00            | 48,500.00                         | 10,000.00 | 0.00             | 0.00  | 58,500.00                                       | 100.00 %       | 0.00                           | 0.00                              |
|               | Dumpster Enclosure       | 4,500.00             | 0.00                              | 0.00      | 0.00             | 0.00  | 0.00  | 0.00 %         | 4,500.00                       | 0.00                              |

AIA Document G703™ - 1992, Copyright © 1993, 1995, 1996, 1987, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. REPRINTING: This AIA® Document is protected by U.S. Copyright Law and International Treaties. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 10:43:10 on 12/10/2014 under Order No 5765320514\_1 which expires on 04/09/2015, and is not for resale.  
 User Notes: (1127171160)

| A<br>ITEM NO. | B<br>DESCRIPTION OF WORK | C<br>SCHEDULED VALUE  | D<br>WORK COMPLETED               |                     | E<br>THIS PERIOD | F<br>MATERIALS PRESENTLY STORED (NOT IN D OR E) | G<br>TOTAL COMPLETED AND STORED TO DATE (D+E+F) | H<br>% (G + C) | I<br>BALANCE TO FINISH (C - G) | J<br>RETAINAGE (IF VARIABLE RATE) |
|---------------|--------------------------|-----------------------|-----------------------------------|---------------------|------------------|---|---|----------------|--------------------------------|-----------------------------------|
|               |                          |                       | FROM PREVIOUS APPLICATION (D + E) |                     |                  |   |   |                |                                |                                   |
|               | Rough Carpentry          | 905,000.00            | 875,000.00                        | 0.00                | 0.00             | 0.00  | 875,000.00                                      | 96.69 %        | 30,000.00                      | 0.00                              |
|               | Millwork                 | 38,500.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 38,500.00                      | 0.00                              |
|               | Doors/Frames/Hdw         | 110,000.00            | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 110,000.00                     | 0.00                              |
|               | Electronic Card Reader   | 36,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 36,000.00                      | 0.00                              |
|               | Roofing                  | 100,000.00            | 37,242.00                         | 55,000.00           | 0.00             | 0.00  | 92,242.00                                       | 92.24 %        | 7,758.00                       | 0.00                              |
|               | EIPS                     | 150,000.00            | 0.00                              | 6,000.00            | 0.00             | 0.00  | 6,000.00  | 4.00 %         | 144,000.00                     | 0.00                              |
|               | Insulation               | 40,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 40,000.00                      | 0.00                              |
|               | Caulking                 | 6,500.00              | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 6,500.00                       | 0.00                              |
|               | Exterior Windows         | 48,500.00             | 45,000.00                         | 0.00                | 0.00             | 0.00  | 45,000.00                                       | 92.78 %        | 3,500.00                       | 0.00                              |
|               | Aluminum Glass/Glazing   | 16,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 16,000.00                      | 0.00                              |
|               | Acoustical Ceiling       | 21,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 21,000.00                      | 0.00                              |
|               | Painting                 | 65,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 65,000.00                      | 0.00                              |
|               | Vinyl                    | 8,500.00              | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 8,500.00                       | 0.00                              |
|               | Ceramic Tile             | 45,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 45,000.00                      | 0.00                              |
|               | Granite Vanities         | 38,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 38,000.00                      | 0.00                              |
|               | Tub Surrounds            | 41,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 41,000.00                      | 0.00                              |
|               | Pool                     | 48,000.00             | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 48,000.00                      | 0.00                              |
|               | Plumbing                 | 343,000.00            | 43,000.00                         | 15,000.00           | 0.00             | 0.00  | 58,000.00                                       | 16.91 %        | 285,000.00                     | 0.00                              |
|               | Sprinkler System         | 90,000.00             | 7,500.00                          | 0.00                | 0.00             | 0.00  | 7,500.00  | 8.33 %         | 82,500.00                      | 0.00                              |
|               | HVAC                     | 185,000.00            | 0.00                              | 0.00                | 0.00             | 0.00  | 0.00  | 0.00 %         | 185,000.00                     | 0.00                              |
|               | Elevator                 | 75,000.00             | 33,000.00                         | 0.00                | 0.00             | 0.00  | 33,000.00                                       | 44.00 %        | 42,000.00                      | 0.00                              |
|               | Electrical               | 375,000.00            | 16,000.00                         | 0.00                | 0.00             | 0.00  | 16,000.00                                       | 4.27 %         | 359,000.00                     | 0.00                              |
|               | Dense Glass req by city  | 30,000.00             | 23,000.00                         | 5,000.00            | 0.00             | 0.00  | 28,000.00                                       | 93.33 %        | 2,000.00                       | 0.00                              |
|               | <b>GRAND TOTAL</b>       | <b>\$4,100,000.00</b> | <b>\$1,894,742.00</b>             | <b>\$112,500.00</b> |                  | <b>\$0.00</b>                                   | <b>\$2,007,242.00</b>                           | <b>48.96 %</b> | <b>\$2,092,758.00</b>          | <b>\$0.00</b>                     |

AIA Document G703™ - 1992. Copyright © 1993, 1995, 1996, 1997, 1970, 1978, 1983 and 1992 by The American Institute of Architects. All rights reserved. **WARNING:** This AIA® Document is protected by U.S. Copyright Law and International Treaty. Unauthorized reproduction or distribution of this AIA® Document, or any portion of it, may result in severe civil and criminal penalties, and will be prosecuted to the maximum extent possible under the law. This document was produced by AIA software at 10.43.10 on 12/10/2014 under Order No.5768320514\_1 which expires on 04/05/2015, and is not for resale. (1127171160)