



**Engineer's Field Report**

Owner   
 Engineer   
 Consultant   
 Contractor

PROJECT:  
*Slidell Memorial Hospital*  
*Walgreens*  
*Slidell, Louisiana*  
 CONTRACT: Renovation

FIELD REPORT NUMBER: 13  
 ENGINEER'S PROJECT NUMBER: 2185

DATE: 06/30/2014

TIME: 10:30 AM WEATHER: Clear TEMP RANGE: 88°

EST % OF COMPLETION: 85%

CONFORMANCE WITH SCHEDULE (+/-): On Schedule

WORK IN PROGRESS:

PRESENT AT SITE:

Phase 2

Contractor, Electrician, Painter & Floor man

**OBSERVATIONS:**

The knee wall is constructed and being finished. The nurse's station knee wall is constructed and waiting for cabinets and electrical tie-ins and staining. The ceiling tiles are 85% installed and are waiting for electrician, HVAC & sprinkler to be completed. The flooring contractor is onsite installing the flooring. This area is scheduled to be turned over on the 7<sup>th</sup> of July.

**ITEMS TO VERIFY:**

**INFORMATION OR ACTION REQUIRED:**

**ATTACHMENTS:**



REPORT BY: Chuck Dammon