

**Engineer's Field Report**

Owner	<input checked="" type="checkbox"/>
Engineer	<input checked="" type="checkbox"/>
Consultant	<input type="checkbox"/>
Contractor	<input checked="" type="checkbox"/>

PROJECT:  
*Slidell Memorial Hospital  
Walgreens  
Slidell, Louisiana*  
CONTRACT: Renovation

FIELD REPORT NUMBER: 14  
ENGINEER'S PROJECT NUMBER: 2185

DATE: 07/07/2014

TIME: 7:30 AM WEATHER: Clear TEMP RANGE: 77°

EST % OF COMPLETION: 95%

CONFORMANCE WITH SCHEDULE (+/-): On Schedule

WORK IN PROGRESS:

PRESENT AT SITE:

Phase 2

Contractor/Helpers

**OBSERVATIONS:**

The nurse's station is constructed and waiting for cabinets and counter tops to be installed Tuesday. The hall doors are installed and waiting for the installation of the glass sidelites. The bathroom fixtures are to be installed today by the plumber. The carpet in the waiting area will be installed tomorrow. There are a number of punch list items that will be noted after the above items are installed. Today SMH is moving all their equipment into the cardio area. Demolition work will begin today in the Walgreens side.

**ITEMS TO VERIFY:**

**INFORMATION OR ACTION REQUIRED:**

**ATTACHMENTS:**



REPORT BY: Chuck Dammon