

**Engineer's Field Report**

Owner   
 Engineer   
 Consultant   
 Contractor

PROJECT:  
*Slidell Memorial Hospital*  
*Walgreens*  
*Slidell, Louisiana*  
 CONTRACT: Renovation

FIELD REPORT NUMBER: 9  
 ENGINEER'S PROJECT NUMBER: 2185

DATE: 06/02/2014 TIME: 09:05 AM WEATHER: Cloudy/Rain TEMP RANGE: 79°  
 EST % OF COMPLETION: 97% CONFORMANCE WITH SCHEDULE (+/-): - Schedule  
 WORK IN PROGRESS: PRESENT AT SITE:  
 Phase 1 Flooring Installers

OBSERVATIONS:  
 The partial installation of the Nora flooring was delayed over the weekend, today the floor is being prepped for it and should be installed tomorrow. The base cabinet was installed over the weekend in the break room area, the counter top and plumbing should be complete tomorrow. The cabinets for the education room are delayed and should arrive soon for installation. Phase II is scheduled to start this Thursday.

ITEMS TO VERIFY:  
 INFORMATION OR ACTION REQUIRED:

ATTACHMENTS:

