

ID	Task Name	Duration	Start	Finish	Oct 2, '11				Oct 16, '11				Oct 30, '11				Nov 13, '11				Nov 27, '11		
					W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T		
1	Papa Johns Pizza Slidell	45 days	Thu 10/20/11	Fri 12/2/11																			
2	Notice to Proceed	0 days	Thu 10/20/11	Thu 10/20/11																			
3	Mobilization	5 days	Thu 10/20/11	Mon 10/24/11																			
4	Equipment Ordered	0 days	Thu 10/20/11	Thu 10/20/11																			
5	Demolition	2 days	Mon 10/24/11	Wed 10/26/11																			
6	Install below slab plumbing	3 days	Wed 10/26/11	Sat 10/29/11																			
7	Below Slab Inspection	0 days	Sat 10/29/11	Sat 10/29/11																			
8	Concrete Patching	1 day	Sat 10/29/11	Sun 10/30/11																			
9	Frame Interior Walls	1 day	Sun 10/30/11	Mon 10/31/11																			
10	Hood Delivery	1 day	Mon 10/31/11	Tue 11/1/11																			
11	Rough In Plumbing	4 days	Mon 10/31/11	Fri 11/4/11																			
12	Rough In Electric	10 days	Mon 10/31/11	Thu 11/10/11																			
13	Rough In HVAC	7 days	Mon 10/31/11	Mon 11/7/11																			
14	Install Hood System	2 days	Mon 11/7/11	Wed 11/9/11																			
15	Close Wall Inspections	0 days	Mon 11/7/11	Mon 11/7/11																			
16	Form and Pour Concrete Pads	1 day	Mon 10/31/11	Tue 11/1/11																			
17	Hang & Finish Drywall	6 days	Mon 11/7/11	Sun 11/13/11																			
18	Install Floor Coverings	3 days	Sun 11/13/11	Tue 11/15/11																			
19	Painting	3 days	Wed 11/16/11	Fri 11/18/11																			
20	Install ACT Systems	2 days	Sat 11/19/11	Sun 11/20/11																			
21	Final Electric	5.25 days	Sat 11/19/11	Wed 11/23/11																			
22	Equipment Delivery & Installation	2 days	Wed 11/16/11	Thu 11/17/11																			
23	Final HVAC	2 days	Sun 11/20/11	Tue 11/22/11																			
24	Final Plumbing	1 day	Fri 11/18/11	Fri 11/18/11																			
25	Install Interior Doors & Hardware	1 day	Wed 11/16/11	Wed 11/16/11																			
26	Install Accessories	1 day	Wed 11/16/11	Wed 11/16/11																			
27	Install POS Systems	2 days	Thu 11/24/11	Fri 11/25/11																			
28	Final Cleaning	1 day	Thu 11/17/11	Thu 11/17/11																			
29	Final Inspections	0 days	Wed 11/16/11	Wed 11/16/11																			
30	Fire Marshal Inspections	0 days	Wed 11/16/11	Wed 11/16/11																			
31	File C/O Documents	0 days	Wed 11/16/11	Wed 11/16/11																			

Project: Papa Johns Project Schedule
Date: Tue 10/18/11

Critical		Milestone		Manual Task	
Critical Split		Summary Progress		Duration-only	
Critical Progress		Summary		Manual Summary Rollup	
Task		Project Summary		Manual Summary	
Split		External Tasks		Start-only	
Task Progress		External Milestone		Finish-only	
Baseline		Inactive Task		Deadline	
Baseline Split		Inactive Milestone			
Baseline Milestone		Inactive Summary			

