

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	2026											
								A	M	J	Jul	A	S	O	N	D			
FIRE STATION #10		235	235		16-Apr-26	06-Dec-26	0	[Gantt bar]											
COMMENCEMENT		235	235		16-Apr-26	06-Dec-26	0	[Gantt bar]											
MILESTONES		235	235		16-Apr-26	06-Dec-26	0	[Gantt bar]											
31410.00	TEST PILES	25	25	0%	16-Apr-26	10-May-26	0	[Gantt bar]											
01000.M	NOTICE TO PROCEED	0	0	0%	11-May-26		0	[Gantt bar]											
17000.M	SUBSTANTIAL COMPLETION	0	0	0%		06-Nov-26*	0	[Gantt bar]											
17100.M	FINAL COMPLETION	0	0	0%		06-Dec-26	0	[Gantt bar]											
SUBMITTALS & PROCUREMENT		130	130		11-May-26	17-Sep-26	25	[Gantt bar]											
PREPARE/SUBMIT		60	60		11-May-26	09-Jul-26	43	[Gantt bar]											
03300-A	PREPARE/SUBMIT - CONCRETE	14	14	0%	11-May-26	24-May-26	3	[Gantt bar]											
04210-A	PREPARE/SUBMIT - MASONRY	14	14	0%	11-May-26	24-May-26	30	[Gantt bar]											
05120-A	PREPARE/SUBMIT - STRUCTURAL STEEL	10	10	0%	11-May-26	20-May-26	0	[Gantt bar]											
06100-A	PREPARE/SUBMIT - ROUGH CARPENTRY	14	14	0%	11-May-26	24-May-26	14	[Gantt bar]											
07210-A	PREPARE/SUBMIT - INSULATION	28	28	0%	11-May-26	07-Jun-26	34	[Gantt bar]											
07250-A	PREPARE/SUBMIT - WEATHER BARRIER	30	30	0%	11-May-26	09-Jun-26	41	[Gantt bar]											
07500-A	PREPARE/SUBMIT - ROOFING	12	12	0%	11-May-26	22-May-26	2	[Gantt bar]											
07920-A	PREPARE/SUBMIT - JOINT SEALANTS	30	30	0%	11-May-26	09-Jun-26	73	[Gantt bar]											
08130-A	PREPARE/SUBMIT - HOLLOW METAL FRAMES	25	25	0%	11-May-26	04-Jun-26	3	[Gantt bar]											
08200-A	PREPARE/SUBMIT - DOORS	35	35	0%	11-May-26	14-Jun-26	16	[Gantt bar]											
08300-A	PREPARE/SUBMIT - OVERHEAD DOORS	35	35	0%	11-May-26	14-Jun-26	11	[Gantt bar]											
08400-A	PREPARE/SUBMIT - ENTRANCES & STOREFRONTS	20	20	0%	11-May-26	30-May-26	4	[Gantt bar]											
08500-A	PREPARE/SUBMIT - WINDOWS	20	20	0%	11-May-26	30-May-26	23	[Gantt bar]											
08710-A	PREPARE/SUBMIT - DOOR HARDWARE	35	35	0%	11-May-26	14-Jun-26	23	[Gantt bar]											
08800-A	PREPARE/SUBMIT - GLAZING	30	30	0%	11-May-26	09-Jun-26	3	[Gantt bar]											
09290-A	PREPARE/SUBMIT - GYPSUM BOARD	35	35	0%	11-May-26	14-Jun-26	13	[Gantt bar]											
09300-A	PREPARE/SUBMIT - TILING	40	40	0%	11-May-26	19-Jun-26	14	[Gantt bar]											
09650-A	PREPARE/SUBMIT - FLOORING	45	45	0%	11-May-26	24-Jun-26	14	[Gantt bar]											
09900-A	PREPARE/SUBMIT - PAINTING	40	40	0%	11-May-26	19-Jun-26	23	[Gantt bar]											
10140-A	PREPARE/SUBMIT - SIGNAGE	50	50	0%	11-May-26	29-Jun-26	9	[Gantt bar]											
10210-A	PREPARE/SUBMIT - TOILET COMPARTMENTS	50	50	0%	11-May-26	29-Jun-26	35	[Gantt bar]											
10280-A	PREPARE/SUBMIT - TOILET & BATH ACCESSORIES	50	50	0%	11-May-26	29-Jun-26	35	[Gantt bar]											
10440-A	PREPARE/SUBMIT - FIRE EXTINGUISHERS	60	60	0%	11-May-26	09-Jul-26	31	[Gantt bar]											
10750-A	PREPARE/SUBMIT - FLAGPOLES	60	60	0%	11-May-26	09-Jul-26	19	[Gantt bar]											

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	2026														
								A	M	J	Jul	A	S	O	N	D						
12350-A	PREPARE/SUBMIT - CASEWORK	40	40	0%	11-May-26	19-Jun-26	12															
12360-A	PREPARE/SUBMIT - COUNTERTOP	50	50	0%	11-May-26	29-Jun-26	39															
13340-A	PREPARE/SUBMIT - METAL BUILDING SYSTEMS	10	10	0%	11-May-26	20-May-26	0															
21300-A	PREPARE/SUBMIT - FIRE SPRINKLER SYSTEMS	30	30	0%	11-May-26	09-Jun-26	28															
22100-A	PREPARE/SUBMIT - PLUMBING MATERIALS	10	10	0%	11-May-26	20-May-26	0															
22400-A	PREPARE/SUBMIT - PLUMBING FIXTURES	40	40	0%	11-May-26	19-Jun-26	47															
23300-A	PREPARE/SUBMIT - HVAC DUCTWORK/INSULATION	20	20	0%	11-May-26	30-May-26	9															
23380-A	PREPARE/SUBMIT - KITCHEN HOODS	40	40	0%	11-May-26	19-Jun-26	39															
23550-A	PREPARE/SUBMIT - RADIANT HEATERS	30	30	0%	11-May-26	09-Jun-26	11															
23730-A	PREPARE/SUBMIT - INDOOR CENTRAL STATION AIR HANE	30	30	0%	11-May-26	09-Jun-26	11															
26100-A	PREPARE/SUBMIT - ELECTRICAL MATERIALS	10	10	0%	11-May-26	20-May-26	0															
26240-A	PREPARE/SUBMIT - PANELBOARDS	40	40	0%	11-May-26	19-Jun-26	32															
26500-A	PREPARE/SUBMIT - ELECTRICAL FIXTURES	40	40	0%	11-May-26	19-Jun-26	7															
28300-A	PREPARE/SUBMIT - FIRE ALARM SYSTEM	40	40	0%	11-May-26	19-Jun-26	18															
REVIEW/APPROVE		60	60		21-May-26	19-Jul-26	43															
05120-B	REVIEW/APPROVE - STRUCTURAL STEEL	10	10	0%	21-May-26	30-May-26	0															
13340-B	REVIEW/APPROVE - METAL BUILDING SYSTEMS	10	10	0%	21-May-26	30-May-26	0															
22100-B	REVIEW/APPROVE - PLUMBING MATERIALS	10	10	0%	21-May-26	30-May-26	0															
26100-B	REVIEW/APPROVE - ELECTRICAL MATERIALS	10	10	0%	21-May-26	30-May-26	0															
07500-B	REVIEW/APPROVE - ROOFING	10	10	0%	23-May-26	01-Jun-26	2															
03300-B	REVIEW/APPROVE - CONCRETE	10	10	0%	25-May-26	03-Jun-26	3															
04210-B	REVIEW/APPROVE - MASONRY	10	10	0%	25-May-26	03-Jun-26	30															
06100-B	REVIEW/APPROVE - ROUGH CARPENTRY	10	10	0%	25-May-26	03-Jun-26	14															
08400-B	REVIEW/APPROVE - ENTRANCES & STOREFRONTS	10	10	0%	31-May-26	09-Jun-26	4															
08500-B	REVIEW/APPROVE - WINDOWS	10	10	0%	31-May-26	09-Jun-26	23															
23300-B	REVIEW/APPROVE - HVAC DUCTWORK/INSULATION	10	10	0%	31-May-26	09-Jun-26	9															
08130-B	REVIEW/APPROVE - HOLLOW METAL FRAMES	10	10	0%	05-Jun-26	14-Jun-26	3															
07210-B	REVIEW/APPROVE - INSULATION	10	10	0%	08-Jun-26	17-Jun-26	34															
07250-B	REVIEW/APPROVE - WEATHER BARRIER	10	10	0%	10-Jun-26	19-Jun-26	41															
07920-B	REVIEW/APPROVE - JOINT SEALANTS	10	10	0%	10-Jun-26	19-Jun-26	73															
08800-B	REVIEW/APPROVE - GLAZING	10	10	0%	10-Jun-26	19-Jun-26	3															
21300-B	REVIEW/APPROVE - FIRE SPRINKLER SYSTEMS	10	10	0%	10-Jun-26	19-Jun-26	28															
23550-B	REVIEW/APPROVE - RADIANT HEATERS	10	10	0%	10-Jun-26	19-Jun-26	11															
23730-B	REVIEW/APPROVE - INDOOR CENTRAL STATION AIR HANI	10	10	0%	10-Jun-26	19-Jun-26	11															

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	2026														
								A	M	J	Jul	A	S	O	N	D						
07920-C	FAB/DELIVER - JOINT SEALANTS	30	30	0%	20-Jun-26	19-Jul-26	73															
08800-C	FAB/DELIVER - GLAZING	80	80	0%	20-Jun-26	07-Sep-26	3															
21300-C	FAB/DELIVER - FIRE SPRINKLER SYSTEMS	40	40	0%	20-Jun-26	29-Jul-26	28															
23550-C	FAB/DELIVER - RADIANT HEATERS	50	50	0%	20-Jun-26	08-Aug-26	11															
23730-C	FAB/DELIVER - INDOOR CENTRAL STATION AIR HANDLING	50	50	0%	20-Jun-26	08-Aug-26	11															
08200-C	FAB/DELIVER - DOORS	70	70	0%	25-Jun-26	02-Sep-26	16															
08300-C	FAB/DELIVER - OVERHEAD DOORS	80	80	0%	25-Jun-26	12-Sep-26	11															
08710-C	FAB/DELIVER - DOOR HARDWARE	70	70	0%	25-Jun-26	02-Sep-26	23															
09290-C	FAB/DELIVER - GYPSUM BOARD	45	45	0%	25-Jun-26	08-Aug-26	13															
09300-C	FAB/DELIVER - TILING	60	60	0%	30-Jun-26	28-Aug-26	14															
09900-C	FAB/DELIVER - PAINTING	45	45	0%	30-Jun-26	13-Aug-26	23															
12350-C	FAB/DELIVER - CASEWORK	70	70	0%	30-Jun-26	07-Sep-26	12															
22400-C	FAB/DELIVER - PLUMBING FIXTURES	50	50	0%	30-Jun-26	18-Aug-26	47															
23380-C	FAB/DELIVER - KITCHEN HOODS	50	50	0%	30-Jun-26	18-Aug-26	39															
26240-C	FAB/DELIVER - PANELBOARDS	40	40	0%	30-Jun-26	08-Aug-26	32															
26500-C	FAB/DELIVER - ELECTRICAL FIXTURES	70	70	0%	30-Jun-26	07-Sep-26	7															
28300-C	FAB/DELIVER - FIRE ALARM SYSTEM	70	70	0%	30-Jun-26	07-Sep-26	18															
09650-C	FAB/DELIVER - FLOORING	75	75	0%	05-Jul-26	17-Sep-26	14															
10140-C	FAB/DELIVER - SIGNAGE	70	70	0%	10-Jul-26	17-Sep-26	9															
10210-C	FAB/DELIVER - TOILET COMPARTMENTS	60	60	0%	10-Jul-26	07-Sep-26	35															
10280-C	FAB/DELIVER - TOILET & BATH ACCESSORIES	60	60	0%	10-Jul-26	07-Sep-26	35															
12360-C	FAB/DELIVER - COUNTERTOP	40	40	0%	10-Jul-26	18-Aug-26	39															
10440-C	FAB/DELIVER - FIRE EXTINGUISHERS	40	40	0%	20-Jul-26	28-Aug-26	31															
10750-C	FAB/DELIVER - FLAGPOLES	60	60	0%	20-Jul-26	17-Sep-26	19															
CONSTRUCTION		210	210		11-May-26	06-Dec-26	0	[Gantt bar]														
MOBILIZATION		7	7		11-May-26	17-May-26	0	▼ 17-May-26, MOBILIZATION														
01520.00 SET FIELD OFFICES		7	7	0%	11-May-26	17-May-26	0	■ SET FIELD OFFICES														
PRELIMINARY SITEWORK		12	12		15-May-26	26-May-26	0	▼ 26-May-26, PRELIMINARY														
02000.PS SITE DEMOLITION/EARTHWORK		12	12	0%	15-May-26	26-May-26	0	■ SITE DEMOLITION/EARTHWORK														
STRUCTURE		58	58		27-May-26	23-Jul-26	0	▼ 23-Jul-26, STRUCTURE														
31410.STR PILING		10	10	0%	27-May-26	05-Jun-26	0	■ PILING														
03130.STR FORM - MONOLOTHIC SLAB		7	7	0%	06-Jun-26	12-Jun-26	0	■ FORM - MONOLOTHIC														
03230.STR REBAR - MONOLOTHIC SLAB		10	10	0%	08-Jun-26	17-Jun-26	0	■ REBAR - MONOLOTHIC														

Activity ID	Activity Name	Original Duration	Remaining Duration	Activity % Complete	Start	Finish	Total Float	2026														
								A	M	J	Jul	A	S	O	N	D						
22050.STR	U/G PLUMBING	7	7	0%	10-Jun-26	16-Jun-26	0															
26050.STR	U/G ELECTRICAL	7	7	0%	10-Jun-26	16-Jun-26	0															
03350.STR	POUR - MONOLITHIC SLAB	2	2	0%	18-Jun-26	19-Jun-26	0															
05120.STR	ERECT PRE-ENGINEERED BLDG FRAMING/BEAMS/PURLI	10	10	0%	20-Jun-26	29-Jun-26	0															
07500.STR	ERECT DECKING - METAL BLDG	7	7	0%	30-Jun-26	06-Jul-26	0															
06100.STR	WOOD FRAMING WALLS	7	7	0%	02-Jul-26	08-Jul-26	0															
06200.STR	ERECT TRUSSES/BEAMS/SHEATHING	7	7	0%	07-Jul-26	13-Jul-26	0															
07501.STR	ROOFING	10	10	0%	14-Jul-26	23-Jul-26	0															
INTERIOR		92	92		24-Jul-26	23-Oct-26	0															
23890.I	INSTALL DUCTWORK - INTERIOR	15	15	0%	24-Jul-26	07-Aug-26	0															
22415.I	INSTALL PLUMB R-I - WALLS - INTERIOR	12	12	0%	28-Jul-26	08-Aug-26	0															
26115.I	INSTALL ELEC CONDUITS - WALLS - INTERIOR	15	15	0%	30-Jul-26	13-Aug-26	0															
23530.I	INSTALL HVAC PIPING - INTERIOR	10	10	0%	03-Aug-26	12-Aug-26	8															
26125.I	INSTALL ELECT WIRING - WALLS - INTERIOR	15	15	0%	04-Aug-26	18-Aug-26	0															
27100.I	INSTALL COMMUNICATION SYSTEM R-I - INTERIOR	10	10	0%	06-Aug-26	15-Aug-26	6															
01614.I	INSPECT - PLUMBING ROUGH - INTERIOR	1	1	0%	08-Aug-26	08-Aug-26	11															
22418.I	INSTALL PLUMB R-I - CLGS - INTERIOR	12	12	0%	09-Aug-26	20-Aug-26	20															
23655.I	INSTALL HVAC EQUIP - INTERIOR	12	12	0%	09-Aug-26	20-Aug-26	11															
21300.I	INSTALL FIRE SPRKLR R-I - INTERIOR	15	15	0%	13-Aug-26	27-Aug-26	14															
08100.I	INSTALL HOLLOW METAL FRAMES - INTERIOR	5	5	0%	14-Aug-26	18-Aug-26	3															
26118.I	INSTALL ELECT CONDUITS - CLGS - INTERIOR	15	15	0%	14-Aug-26	28-Aug-26	7															
01616.I	INSPECT - ELECTRIC ROUGH - INTERIOR	1	1	0%	19-Aug-26	19-Aug-26	0															
26128.I	INSTALL ELECT WIRING- CLGS - INTERIOR	15	15	0%	19-Aug-26	02-Sep-26	7															
01617.I	INSPECT FRAMING - INTERIOR	1	1	0%	20-Aug-26	20-Aug-26	0															
07211.I	BUILDING INSULATION - INTERIOR	3	3	0%	21-Aug-26	23-Aug-26	0															
23650.I	INSTALL KITCHEN EXHAUST - INTERIOR	4	4	0%	21-Aug-26	24-Aug-26	16															
23656.I	HVAC DUCT CONNECT/HOOK-UP - INTERIOR	5	5	0%	21-Aug-26	25-Aug-26	11															
23895.I	INSTALL DUCTWORK INSULATION - INTERIOR	10	10	0%	21-Aug-26	30-Aug-26	11															
09250.I	HANG/FINISH DRYWALL - INTERIOR	15	15	0%	22-Aug-26	05-Sep-26	0															
23657.I	HVAC PIPING CONNECT/HOOK-UP - INTERIOR	5	5	0%	26-Aug-26	30-Aug-26	11															
01615.I	INSPECT - MEP - OVERHEAD - INTERIOR	1	1	0%	03-Sep-26	03-Sep-26	7															
09310.I	INSTALL CERAMIC TILE - INTERIOR	8	8	0%	06-Sep-26	13-Sep-26	6															
09900.I	PAINT INTERIOR PRIME COAT - INTERIOR	7	7	0%	06-Sep-26	12-Sep-26	0															
26250.I	INSTALL PANELBOARDS - INTERIOR	5	5	0%	06-Sep-26	10-Sep-26	4															

Actual Level of Effort Remaining Work
 Actual Work Critical Remainin...

