



**CAMP VILLERE
NEW HOME CONSTRUCTION
State Project: LA14-A-037
Engineer's Project: 2210
Bi-Weekly Construction Meeting Minutes**

March 14, 2017
9:00 a.m.

Attendees:

James Downing, LANG - Operations
Gerald J. Leonick, Camp Villere
Jason Cox, Grillot Construction
David Dammon, Dammon Engineering, Inc

Minutes:

- Meeting opened with a review of Change Orders that are in the process of being issued.
 1. Change Order #1 to adjust the number of days. Waiting for the owner to process.
 2. Change Order #2 to add an additional test method for pilings. Submitting the Change Order that has been signed by the contractor.
- A copy of the Facility Planning and Control adverse weather days was distributed. See attached. The contractor will submit the number of rain days with each pay app.
- A review of the schedule was performed looking for critical path tasks. The contractor is expected to mobilize for piling starting 3/15/2017 and drive piles 3/16/2017. The piles will setup for 3 days and one pile will be tested the week of 3/20/2017. Framing will start after the pile test.
- The interior and exterior color samples, submittal CV-099123-18, as well as the asphalt shingle samples, submittal CV-073113-16, were delivered. Mr. Downing took one set of samples to make the color selections.
- A site visit was performed prior to the installation of the pilings.
- Next scheduled meeting is 3/28/2017 at 9 am (0900).