

#	Activity ID	Activity Name	Planned Start	Planned Finish	Actual Start	Actual Finish	Actual Duration	Activity % Complete	Timeline											
									January	February	March	April	May	June	July	August	September	October	November	
1	Camp Villere New Home Construction		15-Feb-17	16-Aug-17	15-Feb-17			75	16-Aug-17, Camp Villere New Home Construction											
2	00-0	Notice to Proceed	15-Feb-17		15-Feb-17			0	Notice to Proceed											
3	DIV 01 - General Requirements		24-Feb-17	16-Aug-17	24-Feb-17			68	16-Aug-17, DIV 01 - General Requirements											
4	01-1	Preconstruction Conference	01-Mar-17	01-Mar-17	01-Mar-17	01-Mar-17		0	Preconstruction Conference											
5	01-2	Submittals	24-Feb-17	09-Mar-17	24-Feb-17			68	Submittals											
6	01-3	Punchlist	18-Jul-17	20-Jul-17				0	Punchlist											
7	01-4	Utility Test & Transfer	02-Aug-17	02-Aug-17				0	Utility Test & Transfer											
8	01-5	Demonstration & Training	02-Aug-17	02-Aug-17				0	Demonstration & Training											
9	01-6	Close-Out Documents	03-Aug-17	16-Aug-17				0	Close-Out Documents											
10	01-7	End Project		16-Aug-17				0	End Project											
11	DIV 06 - Wood, Plastics, & Composites		15-Mar-17	30-Jun-17	22-Mar-17			50	30-Jun-17, DIV 06 - Wood, Plastics, & Composites											
12	06-1	Floor Framing	15-Mar-17	16-Mar-17	22-Mar-17	28-Mar-17		4	Floor Framing											
13	06-2	Wall Framing	08-May-17	08-May-17	31-Mar-17	04-Apr-17		2	Wall Framing											
14	06-3	Roof Framing	08-May-17	08-May-17	05-Apr-17	15-Apr-17		8	Roof Framing											
15	06-4	Sheathing & Blocking	08-May-17	09-May-17	03-Apr-17	06-Apr-17		3	Sheathing & Blocking											
16	06-5	Exterior Decking	11-May-17	12-May-17	17-May-17			10	Exterior Decking											
17	06-6	Interior Trim-Out	29-Jun-17	30-Jun-17				0	Interior Trim-Out											
18	DIV 07 - Thermal & Moisture Protection		08-May-17	21-Jun-17	24-Apr-17			5	21-Jun-17, DIV 07 - Thermal & Moisture Protection											
19	07-1	Asphalt Shingle Roof	08-May-17	10-May-17	24-Apr-17	26-Apr-17		2	Asphalt Shingle Roof											
20	07-2	Insulation	19-Jun-17	21-Jun-17				0	Insulation											
21	07-3	Exterior Siding & Trim	22-May-17	26-May-17	26-Apr-17	30-Apr-17		3	Exterior Siding & Trim											
22	DIV 08 - Openings		12-Jun-17	01-Aug-17	11-May-17			4	01-Aug-17, DIV 08 - Openings											
23	08-1	Install Exterior Windows	12-Jun-17	12-Jun-17	11-May-17	15-May-17		2	Install Exterior Windows											
24	08-2	Install Exterior Doors	12-Jun-17	12-Jun-17	16-May-17	17-May-17		1	Install Exterior Doors											
25	08-3	Install Interior Doors	28-Jun-17	29-Jun-17				0	Install Interior Doors											
26	08-4	Install Door Hardware	31-Jul-17	31-Jul-17				0	Install Door Hardware											
27	08-5	Hang Mirrors	01-Aug-17	01-Aug-17				0	Hang Mirrors											
28	DIV 09 - Finishes		21-Jun-17	28-Jul-17	26-May-17			3	28-Jul-17, DIV 09 - Finishes											
29	09-1	Hang/Float/Finish Drywall	21-Jun-17	28-Jun-17				0	Hang/Float/Finish Drywall											
30	09-2	Interior Painting	30-Jun-17	05-Jul-17				0	Interior Painting											
31	09-3	Exterior Painting	06-Jul-17	11-Jul-17	26-May-17			3	Exterior Painting											
32	09-4	Install Floor Tile	07-Jul-17	10-Jul-17				0	Install Floor Tile											
33	09-5	Condition Space	21-Jul-17	21-Jul-17				0	Condition Space											
34	09-6	Flooring	24-Jul-17	27-Jul-17				0	Flooring											
35	09-7	Touch-Up Painting	28-Jul-17	28-Jul-17				0	Touch-Up Painting											
36	DIV 12 - Furnishings		11-Jul-17	12-Jul-17				0	12-Jul-17, DIV 12 - Furnishings											
37	12-1	Install Cabinets & Countertops	11-Jul-17	12-Jul-17				0	Install Cabinets & Countertops											
38	DIV 22 - Plumbing		13-Jun-17	14-Jul-17	23-May-17			6	14-Jul-17, DIV 22 - Plumbing											
39	22-1	Install Sewer Pump Station	13-Jun-17	14-Jun-17				0	Install Sewer Pump Station											
40	22-2	Plumbing Rough-In	15-Jun-17	19-Jun-17	23-May-17			6	Plumbing Rough-In											
41	22-3	Plumbing Inspection	16-Jun-17	19-Jun-17				0	Plumbing Inspection											
42	22-4	Plumbing Trim-Out (Including Fixtures)	13-Jul-17	14-Jul-17				0	Plumbing Trim-Out (Including Fixtures)											
43	DIV 23 - Mechanical		12-Jun-17	13-Jul-17	17-May-17			4	13-Jul-17, DIV 23 - Mechanical											
44	23-1	HVAC Rough-In	12-Jun-17	14-Jun-17	17-May-17	23-May-17		4	HVAC Rough-In											
45	23-2	HVAC Inspection	12-Jun-17	12-Jun-17				0	HVAC Inspection											
46	23-3	HVAC Trim-Out	13-Jul-17	13-Jul-17				0	HVAC Trim-Out											
47	DIV 26 - Electrical		12-Jun-17	17-Jul-17	08-May-17			9	17-Jul-17, DIV 26 - Electrical											
48	26-1	Electrical Rough-In	12-Jun-17	16-Jun-17	08-May-17	19-May-17		9	Electrical Rough-In											
49	26-2	Electrical Inspection	12-Jun-17	12-Jun-17				0	Electrical Inspection											
50	26-3	Electrical Trim-Out (Including Fixtures)	13-Jul-17	17-Jul-17				0	Electrical Trim-Out (Including Fixtures)											
51	DIV 31 - Earthwork		10-Mar-17	01-Aug-17	02-Mar-17			14	01-Aug-17, DIV 31 - Earthwork											
52	31-1	Site Clearing	04-Apr-17	06-Apr-17	02-Mar-17	02-Mar-17		0	Site Clearing											
53	31-2	Survey	06-Apr-17	07-Apr-17	03-Mar-17	03-Mar-17		0	Survey											
54	31-3	Install Timber Piles	10-Mar-17	15-Mar-17	20-Mar-17	22-Mar-17		2	Install Timber Piles											
55	31-4	Earthwork	07-Jun-17	09-Jun-17				0	Earthwork											
56	31-5	Landscaping	31-Jul-17	01-Aug-17				0	Landscaping											

█ Actual Work
 █ Critical Remaining Work
 Summary
 Remaining Work
 ◆ Milestone