

## EXHIBIT K – Building Completion Dates

To the  
 Agreement between Continental 294 Fund LLC and Contractor  
 Dated 07/07/2014 for the Springs at Fremaux Town Center  
 Slidell, LA

The following are required substantial completion dates. This is a generic template guideline for projected sequential timeliness. Schedule is in Calendar Days.

Task	Construction / Turnover Schedule	
	Estimated	Actual
	10/01/2014	10/01/2014
Site Work	10/02/2014	7/08/2015
Clubhouse / Pool	10/10/2014	04/22/2015
Building 1 (B4)	11/16/2014	05/01/2015
Building 2 (G24)	12/11/2014	05/27/2015
Building 3 (G24)	12/26/2014	06/10/2015
Building 4 (B4)	01/08/2015	07/01/2015
Building 5 (B4)	01/22/2015	07/08/2015
Building 6 (G24)	02/05/2015	07/22/2015
Building 7 (B4)	02/19/2015	08/05/2015
Building 8 (B4)	03/05/2015	08/19/2015
Building 9 (B4)	03/26/2015	09/09/2015
Building 10 (B4)	04/02/2015	09/16/2015
Building 11 (B4)	04/16/2015	9/30/2015
Building 12 (B4)	05/07/2015	10/21/2015
Building 13 (B4)	05/14/2015	10/27/2015
Building 14 (G24)	05/28/2015	11/11/2015
Construction Completion	11/26/2015	11/26/2015

GC INITIAL \_\_\_\_\_

OWNER INITIAL \_\_\_\_\_