



City Of Slidell
NEW SIDEWALKS AND DRAINAGE:
PUBLIC ST. (between 8TH & 10th St.)
SLIDELL LA 70458
SLIDELL JOB NO. 5000-31
Bid No. 17-B009

Pre-construction meeting minutes
11-04-16

Minutes:

- Meeting opened at 10 am with signing in of attendees - see attached sign in sheet.
- The following information was disseminated during the pre-construction meeting:
 1. Reviewed scope of work with Natal.
 2. Drawings were reviewed to verify scope of work with Natal.
 3. Natal stated that there are 90 days designated for this project but should only take 30 days to complete.
 4. The job sign will be submitted for review and will be placed on 10th st.
 5. The lay down area will be on vacant land on 8th street after notifying the owner.
 6. City of Slidell Engineering Department will give out notice to proceed to Natal for November 28th.
 7. 6:30 am to 4 pm are working hours of Natal employees and no weekends are included.
 8. All submittals will be received by Dammon Engineering for review and then turned into the City of Slidell Engineering Department for final processing.
 9. Natal shall complete the section 3 labor compliance and submit to Dammon Engineering.

The meeting was adjourned at 10:30 am.