

Engineer's Field Report

Owner	<input checked="" type="checkbox"/>
Engineer	<input checked="" type="checkbox"/>
Consultant	<input type="checkbox"/>
Contractor	<input checked="" type="checkbox"/>

PROJECT:
*Slidell Memorial Hospital
Walgreens
Slidell, Louisiana*
CONTRACT: Renovation

FIELD REPORT NUMBER: 12
ENGINEER'S PROJECT NUMBER: 2185

DATE: 06/23/2014	TIME: 10:02 AM WEATHER: Clear TEMP RANGE: 83°
EST % OF COMPLETION: 49%	CONFORMANCE WITH SCHEDULE (+/-): On Schedule

WORK IN PROGRESS: Phase 2	PRESENT AT SITE: Contractor, Electrician & Painter
------------------------------	---

OBSERVATIONS:
The knee wall and nurses station are to be constructed tomorrow. The electrician is running all his power and lighting requirements. The painter is preparing walls for primer. Wednesday the ceiling tiles will be installed. Friday the A/C mechanic will install the registers. Saturday the flooring contractor is scheduled to install the flooring.

ITEMS TO VERIFY:
INFORMATION OR ACTION REQUIRED:

ATTACHMENTS:



REPORT BY: Chuck Dammon