

Engineer's Field Report

Owner
 Engineer
 Consultant
 Contractor

PROJECT:
*Slidell Memorial Hospital
 Walgreens
 Slidell, Louisiana*
 CONTRACT: Renovation

FIELD REPORT NUMBER: 17
 ENGINEER'S PROJECT NUMBER: 2185

DATE: 07/28/2014 TIME: 2:00 PM WEATHER: Cloudy TEMP RANGE: 89°
 EST % OF COMPLETION: 80% CONFORMANCE WITH SCHEDULE (+/-): On Schedule

WORK IN PROGRESS: PRESENT AT SITE:
 Walgreens Contractor/Helpers/Trades/Walgreens Subs

OBSERVATIONS:
 Walgreens installers are installing cabinets, electricians are connecting all the wiring on the customer cabinets, and the painter is painting all walls. The ceiling lights, air diffusers, sprinkler heads are all in and the ceiling tiles will be installed tomorrow. Glass for all doors will be in Friday a long with flooring. The Cardio side punch list items will be completed by week's end.

ITEMS TO VERIFY:
 INFORMATION OR ACTION REQUIRED:

ATTACHMENTS:



REPORT BY: Chuck Dammon