

Engineer's Field Report

Owner	<input checked="" type="checkbox"/>
Engineer	<input checked="" type="checkbox"/>
Consultant	<input type="checkbox"/>
Contractor	<input checked="" type="checkbox"/>

PROJECT:
*Slidell Memorial Hospital
Walgreens
Slidell, Louisiana*
CONTRACT: Renovation

FIELD REPORT NUMBER: 18
ENGINEER'S PROJECT NUMBER: 2185

DATE: 08/04/2014

TIME: 9:45 AM WEATHER: Clear TEMP RANGE: 90°

EST % OF COMPLETION: 95%

CONFORMANCE WITH SCHEDULE (+/-): On Schedule

WORK IN PROGRESS:

PRESENT AT SITE:

Walgreens

Contractor/Helpers/Trades/Walgreens Subs

OBSERVATIONS:

Walgreens installers are completing their work; the painter is painting/touchup all walls including the change order to close in the wall for the consultation room. Flooring complete minus the base boards for the walls and cabinets.

ITEMS TO VERIFY:

INFORMATION OR ACTION REQUIRED:

ATTACHMENTS:



REPORT BY: Chuck Dammon