



EROSION CONTROL PLAN  
SCALE: 1" = 20'-0"


- EROSION CONTROL FENCE NOTES**
1. EROSION CONTROL FENCES SHALL BE INSTALLED IN AREAS LESS THAN 1' ABOVE THE GROUND SURFACE UNLESS THE AREA IS STABILIZED. THE TRAP CAN BE EITHER GEOTEXTILE FABRIC OR ANY OTHER.
  2. THE GEOTEXTILE FABRIC SHALL CONFORM TO SECTION 1014 (TYPE 61) OF THE SPECIFICATIONS.
  3. HOOKS STRIKES SUPPORTING THE FABRIC SHALL BE SPACED AROUND THE PERIMETER OF THE FABRIC AT THE POINTS OF ATTACHMENT TO THE POSTS AT APPROXIMATELY 2' VICE BY 4' DEEP. THE FABRIC SHALL BE STAYED TO POSTS WITH 1/2" SPACERS.
  4. THE FENCES SHALL BE INSPECTED REGULARLY AND AFTER EACH STORM. THE SEDIMENT SHOULD BE REMOVED AND WAKE SIDE SHOULDER IS FIRMLY IN THE GROUND.




**12 DETAIL**  
SCALE: NTS  
EROSION CONTROL FENCE AT GRATE



**13 DETAIL**  
SCALE: NTS  
CATCH BASIN PROTECTION



**14 DETAIL**  
SCALE: NTS  
SILT FENCE



**15 DETAIL**  
SCALE: NTS  
SILT FENCE

**16 DETAIL**  
SCALE: NTS  
FENCE WITH TRENCH


**GENERAL EROSION CONTROL NOTES**

1. ALL APPLICABLE EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE IN PLACE PRIOR TO ANY GRADING OPERATION AND/OR INSTALLATION OF PROPOSED STRUCTURES OR UTILITIES.
2. SOIL EROSION AND SEDIMENT CONTROL PRACTICES ON THIS PLAN SHALL BE CONSTRUCTED IN ACCORDANCE WITH STANDARDS OF THE AUTHORITY HAVING JURISDICTION.
3. APPLICABLE EROSION AND SEDIMENT CONTROL PRACTICES SHALL BE LEFT IN PLACE UNTIL CONSTRUCTION IS COMPLETED AND/OR THE AREA IS STABILIZED.
4. THE CONTRACTOR SHALL PERFORM ALL WORK, FINISH ALL MATERIALS, AND INSTALL ALL MEASURES REQUIRED TO REASONABLY CONTROL THE SOIL EROSION RESULTING FROM CONSTRUCTION OF THE PROJECT. THE CONTRACTOR SHALL BE RESPONSIBLE FOR THE PROTECTION OF THE ADJACENT EXISTING FACILITIES FROM THE CONSTRUCTION SITE.
5. ANY DISTURBED AREA THAT IS TO BE LEFT EXPOSED FOR MORE THAN THIRTY (30) DAYS AND NOT SUBJECT TO CONSTRUCTION TRAFFIC SHALL IMMEDIATELY RECEIVE A TEMPORARY SEEDING AND FERTILIZATION IN ACCORDANCE WITH THE AUTHORITY HAVING JURISDICTION STANDARDS.
6. THE SITE SHALL BE AT ALL TIMES BE GRADED AND MAINTAINED SUCH THAT ALL STORMWATER RUNOFF IS DIVERTED TO SOIL EROSION AND SEDIMENT CONTROL FACILITIES.
7. ALL CATCH BASIN INLETS SHALL BE PROTECTED IN ACCORDANCE WITH THESE PLANS.
8. ANY WORK WITHIN THE ROADWAY OR ADJACENT TO THE ROADWAY CAUSING AN INTERFERENCE TO VEHICULAR TRAFFIC MUST CONFORM TO THE REQUIREMENTS SET FORTH BY THE NATIONAL MANUAL OF TRAFFIC CONTROL DEVICES OF THE FEDERAL HIGHWAY ADMINISTRATION.
9. THE CONTRACTOR SHALL MAINTAIN ALL EXISTING UTILITIES AND MAINTAIN THEM DURING CONSTRUCTION ACTIVITIES.

**SILT FENCE INSTALLATION NOTES**

1. THE BASE OF BOTH END POSTS MUST BE AT LEAST 2'-4" ABOVE THE TOP OF THE SILT FENCE FABRIC ON THE MIDDLE POSTS FOR DITCH CHECKS TO DRAIN PROPERLY. USE A HAND LEVEL OR STRING LEVEL, IF NECESSARY, TO MARK BASE POINTS BEFORE INSTALLATION.
2. INSTALL POSTS 9'-4 FEET APART IN CRITICAL WATER RETENTION AREAS AND 6'-7 FEET APART ON STANDARD APPLICATIONS.
3. INSTALL POSTS 24" DEEP ON THE DOWNSTREAM SIDE OF THE SILT FENCE AND AS CLOSE AS POSSIBLE TO THE FABRIC. EMBANKING POSTS TO SUPPORT THE FABRIC FROM UPSTREAM WATER PRESSURE.
4. INSTALL POSTS WITH THE RIPPLES FACING AWAY FROM THE SILT FENCE FABRIC.
5. ATTACH THE FABRIC TO EACH POST WITH THREE TIES. ALL SPACED WITHIN THE TOP 8" OF THE FABRIC. ATTACH EACH TIE DIAGONALLY AS APART ADDITIONALLY, EACH TIE SHOULD BE POSITIONED TO HANG ON A POST UNTIL MEN TIGHTENED TO PREVENT SAGGING.
6. REAP APPROXIMATELY 6" OF FABRIC AROUND THE END POSTS AND SECURE WITH 3 TIES.
7. NO MORE THAN 24" OF A 36" FABRIC IS ALLOWED ABOVE GROUND LEVEL.
8. THE INSTALLATION SHOULD BE CHECKED AND CORRECTED FOR ANY DEVIATIONS BEFORE COMPLETION. USE A FLAT-BLADED SHOVEL TO TUCK FABRIC DEEPER INTO THE SILT IF NECESSARY.
9. COMPACTING IS VITALLY IMPORTANT FOR EFFECTIVE RESULTS. COMPACT THE SOIL IMMEDIATELY NEXT TO THE SILT FENCE FABRIC WITH AT LEAST 60 PSI OF PRESSURE. COMPACT THE UPSTREAM SIDE FIRST, AND THEN EACH SIDE IN TURN FOR A TOTAL OF FOUR TIMES.
10. SILT FENCES SHALL BE PLACED ON SLOPE CONTIGUOUS TO MAXIMIZE FLOWING EFFICIENCY.
11. REPAIR AND REPAIR FENCE AFTER EACH STORM EVENT AND REMOVE SEDIMENT FROM CATCH BASINS. THIS IS NOT RECOMMENDED.
12. REMOVED SEDIMENT SHALL BE DEPOSITED TO AN AREA THAT WILL NOT CONTRIBUTE SEDIMENT OFF-SITE AND CAN BE PERMANENTLY STABILIZED.

**EROSION CONTROL LEGEND**



**DAMMON ENGINEERING, INC.**  
LOUISIANA & MISSISSIPPI

Chief Engineer: Brian Mstich, PE  
554 Old Spanish Trail  
Slidell, LA 70458

www.dammonengineering.com  
info@dammonengineering.com  
PH: 985.649.5832



**NEW OFFICE WAREHOUSE**

**ZEIGLER TREE & TIMBER, CO.**

LA. HWY 1085 DEER CROSS DRIVE  
MADISONVILLE, LA 70447

JOB No: 2383 DATE: 7-25-2019  
DRAWN BY: CKD CHECKED BY: BAM

**C103**

EROSION CONTROL AND DETAILS

4 of 3