



**CAMP VILLERE  
NEW HOME CONSTRUCTION  
State Project: LA14-A-037  
Engineer's Project: 2210  
Bi-Weekly Construction Meeting Minutes**

May 9, 2017  
9:00 a.m.

Attendees:

James Downing, LANG - Operations  
Gerald J. Leonick, Camp Villere  
Autry Chandler, LANG - Facility Engineer  
Dustin Hitt, Grillot Construction  
David Dammon, Dammon Engineering, Inc

**Minutes:**

- Meeting opened with a discussion about the percentage of completion. The project is now 39% complete. We should expect to have a close wall inspection next Thursday or Friday. The doors have been delivered and the windows are expected to be delivered today. The mechanical, electrical and plumbing rough-ins have begun.
- A discussion was held concerning the color choices of floor tile and ceramic tiles/grout around the bath tubs.
  - The bath tubs should be white.
  - The Vinyl Plank selection is the BNP 7655
  - The 3x6 Ceramic Tile/Grout selection is Suede Gray (0182) with Dove Gray (370) grout
- The closet (Rm 119) shows not flooring or base on the finish schedule. Install the remnants from the installation of the Vinyl Planks in this room as well as remnants of the base.
- A site visit was performed to view the construction progress.
- Next scheduled meeting is 5/23/2017 at 9 am (0900).