



**CAMP VILLERE  
NEW HOME CONSTRUCTION  
State Project: LA14-A-037  
Engineer's Project: 2210  
Bi-Weekly Construction Meeting Minutes**

June 6, 2017  
9:00 a.m.

Attendees:

James Downing, LANG - Operations  
Gerald J. Leonick, Camp Villere  
Jason Cox, Grillot Construction  
Dustin Hitt, Grillot Construction  
David Dammon, Dammon Engineering, Inc

**Minutes:**

- The meeting opened with a discussion about the direction of the LVT. The LVT will run from the front of the house to the rear of the house.
- A discussion about the Lattice work to be installed below the exterior walls. The larger squares were selected.
- A discussion about the project's revised timeline. It was requested that James send out copies of the Change Order that modified the allowed construction time.
- It was decided that the steps should be a darker color than the decking.
- James requested a proposal for a change order to install a sidewalk from the front door to the parking area. Depending on the cost and availability of funding this will be considered.
- A site visit was performed to view the construction progress.
- Next scheduled meeting is 6/20/2017 at 9 am (0900).