



**CAMP VILLERE
NEW HOME CONSTRUCTION
State Project: LA14-A-037
Engineer's Project: 2210
Bi-Weekly Construction Meeting Minutes**

August 8, 2017
9:00 a.m.

Attendees:

James Downing, LANG - Operations
Autry Chandler, LANG - Facility Engineer
Charles Crawford, Grillot Construction.
Dustin Hitt, Grillot Construction
David Dammon, Dammon Engineering, Inc

Minutes:

- The house will be ready for substantial completion walk through by next Tuesday August 15th.
- The electric meter issue is being pursued through the city of Slidell and the contractor expects to have it resolved shortly.
- The water line has been installed in the ground to the location where the water main is located. The connection is expected to be completed by next week.
- The lift station has been delivered and expected to be installed by next week.
- A couple of corner pieces for the kitchen cabinets need to be replaced.
- The countertop for the kitchen was affected by the flooding in New Orleans and is expected in shortly.
- The hood system for the stove has not been purchased by the government; therefore a penetration into the ceiling has not been accomplished.
- Since the government has not provided the dishwasher, it was requested that the space be covered.

- A site inspection was performed.
- The next scheduled meeting is 8/15/2017. Please adjust your scheduled reminders.