



July 1, 2019

KDM Builders, LLC  
PO Box 1318  
Pearl River, La. 70452

RE: Permit No. 19-653  
324 Alan Circle  
Slidell, La.

Dammon Engineering was contacted to inspect the structural beams and strapping assembly that failed during an inspection and requested that I provide you with the following.

The beam located in the rear of the home next to the rear porch shall be strengthened by installing approximately three 2x6's under it near the rear wall creating a column.

Approximately three joist hangers supporting the beams in the living room shall be replaced using the correct type for that installation.

The original dwgs call out strapping on the exterior walls and in lieu of that storm board was used tying in the bottom plate, stud wall and top plates all around the home. .

This report does not cover any other aspects of the building such as plumbing, electrical, gas, mechanical, egress, general arrangement, site drainage, etc., and assumes that ground conditions are substantially the same as is under the residence.

Sincerely,

*Brian Mistich*

Brian A Mistich, P.E.  
La. License No. 0030187

