

ID	Task Name	Duration	Start	Finish	'11							Oct 2, '11							Oct 16, '11							Oct 30, '11							Nov 13, '11							Nov 27, '11							Dec 11						
					S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T	S	W	S	T	M	F	T							
1	Papa Johns Pizza Slidell	49.75 days	Thu 10/20/11	Tue 12/6/11																																																	
2	Notice to Proceed	0 days	Thu 10/20/11	Thu 10/20/11																																																	
3	Mobilization	5 days	Thu 10/20/11	Mon 10/24/11																																																	
4	Equipment Ordered	0 days	Thu 10/20/11	Thu 10/20/11																																																	
5	Demolition	2 days	Mon 10/24/11	Wed 10/26/11																																																	
6	Install below slab plumbing	3 days	Mon 11/7/11	Wed 11/9/11																																																	
7	Below Slab Inspection	0 days	Wed 11/9/11	Wed 11/9/11																																																	
8	Concrete Patching	1 day	Thu 11/10/11	Thu 11/10/11																																																	
9	Frame Interior Walls	1 day	Fri 11/11/11	Fri 11/11/11																																																	
10	Hood Delivery	1 day	Sat 11/12/11	Sat 11/12/11																																																	
11	Rough In Plumbing	4 days	Sat 11/12/11	Tue 11/15/11																																																	
12	Rough In Electric	10 days	Sat 11/12/11	Mon 11/21/11																																																	
13	Rough In HVAC	7 days	Sat 11/12/11	Fri 11/18/11																																																	
14	Install Hood System	2 days	Fri 11/18/11	Sun 11/20/11																																																	
15	Close Wall Inspections	0 days	Fri 11/18/11	Fri 11/18/11																																																	
16	Form and Pour Concrete Pads	1 day	Sat 11/12/11	Sat 11/12/11																																																	
17	Hang & Finish Drywall	6 days	Fri 11/18/11	Thu 11/24/11																																																	
18	Install Floor Coverings	3 days	Thu 11/24/11	Sun 11/27/11																																																	
19	Painting	3 days	Sun 11/27/11	Wed 11/30/11																																																	
20	Install ACT Systems	2 days	Wed 11/30/11	Fri 12/2/11																																																	
21	Final Electric	5 days	Wed 11/30/11	Sun 12/4/11																																																	
22	Equipment Delivery & Installation	2 days	Sun 11/27/11	Tue 11/29/11																																																	
23	Final HVAC	2 days	Fri 12/2/11	Sun 12/4/11																																																	
24	Final Plumbing	1 day	Tue 11/29/11	Wed 11/30/11																																																	
25	Install Interior Doors & Hardware	1 day	Sun 11/27/11	Mon 11/28/11																																																	
26	Install Accessories	1 day	Sun 11/27/11	Mon 11/28/11																																																	
27	Install POS Systems	2 days	Mon 12/5/11	Tue 12/6/11																																																	
28	Final Cleaning	1 day	Mon 11/28/11	Tue 11/29/11																																																	
29	Final Inspections	0 days	Mon 11/28/11	Mon 11/28/11																																																	
30	Fire Marshal Inspections	0 days	Mon 11/28/11	Mon 11/28/11																																																	
31	File C/O Documents	0 days	Mon 11/28/11	Mon 11/28/11																																																	

Project: Papa Johns Project Schedule
Date: Mon 11/7/11

Critical		Milestone		Manual Task	
Critical Split		Summary Progress		Duration-only	
Critical Progress		Summary		Manual Summary Rollup	
Task		Project Summary		Manual Summary	
Split		External Tasks		Start-only	
Task Progress		External Milestone		Finish-only	
Baseline		Inactive Task		Deadline	
Baseline Split		Inactive Milestone			
Baseline Milestone		Inactive Summary			

