

Meeting Minutes

Report Date: 6/26/2024

Project: **New training Facility**
 34780 S. Range Road
 Slidell, La. 70460
 Project No.2480

Time: 11:30 AM

Meeting Location: 34780 S. Range Road, Slidell, LA

1. Sheetrock is primed and one coat of paint.
2. Cabinets are installed.
3. Showers are being installed.
4. Ceiling grids are being installed.
5. Attic vents are installed.
6. It was stressed to Natal to have the bathroom ceilings/walls air tight to keep the humidity out.
7. As requested by the Fire Marshal, a complete set of dwgs are at the site.
8. Grading and concrete pads and walkways to begin now that the grinder pump box is installed.
9. The next scheduled biweekly meeting will be at the site for July 10th @ 10am at the above location.