



1051 Jackson Road | Hattiesburg, MS 39402 | (601) 261-2609

Dammon Engineering, Inc.
554 Old Spanish Trail
Slidell, LA 70458
David Dammon

Invoice number 93752001-00001
Date 04/02/2025

Project 93752001 - FORMER PSL NORTH
AMERICA SITE, PEARLINGTON MS

Professional Services through: March 31, 2025

Payment Terms: Due upon receipt

Description	Contract Amount	Percent Complete	Prior Billed	Total Billed	Current Billed
Topo Survey	7,500.00	100.00	0.00	7,500.00	7,500.00
UAS Image	1,500.00	100.00	0.00	1,500.00	1,500.00
Total	9,000.00	100.00	0.00	9,000.00	9,000.00

Invoice total 9,000.00

Approved by:

John C. Anglin
Principal