

Scope of Work:

We were contracted to extend the existing Fire Alarm system into the new warehouse. It is a business occupancy and it will be monitored by a Remote Station. *(storage/industrial)*

Textron Stone Road Additions
 252 Stone Road
 Slidell, LA 70460

470018

FACP - Sequence of Operation:

System Inputs		System Outputs											
		(X) = Applicable	(NA) = Not Applicable	Activate Alarm Indicator at the Main Control Unit	Activate Supervisory Indicator at the Main Control Unit	Activate Trouble Indicator at the Main Control Unit	Activate Alarm Indicator at the Monitoring Station	Activate Supervisory Indicator at the Monitoring Station	Release Manually Held Smoke Detector	Recall Elevators to Primary or Secondary Station	Unlock Exits	Activate AHU Shut Down	Clear System to Normal
1	Activation of Smoke Detector	X	X	X	X	X	X	X	X	X	X	X	X
2	Activation of Heat Detector	X	X	X	X	X	X	X	X	X	X	X	X
3	Activation of Manual Pull Station	X	X	X	X	X	X	X	X	X	X	X	X
4	Activation of Duct Detector	X	X	X	X	X	X	X	X	X	X	X	X
5	Activation of Sprinkler Water Flow Switch	X	X	X	X	X	X	X	X	X	X	X	X
6	Activation of Sprinkler Tamper Switch	X	X	X	X	X	X	X	X	X	X	X	X
7	Activation of Elevator Lobby Smoke Detector	N/A	X	X	X	X	X	X	X	X	X	X	X
8	Activation of Elevator Shaft and/or Machine Rm Smoke Detector	N/A	X	X	X	X	X	X	X	X	X	X	X
9	Activation of Elevator Shaft and/or Machine Rm Heat Detector	N/A	X	X	X	X	X	X	X	X	X	X	X
10	Activation of Kitchen Hood and/or Fire Suppression System	N/A	X	X	X	X	X	X	X	X	X	X	X
11	Fire Pump Running	N/A	X	X	X	X	X	X	X	X	X	X	X
12	Fire Pump Power Failure, Phase Reversal, and/or Not in Auto	N/A	X	X	X	X	X	X	X	X	X	X	X
13	Fire Alarm AC Power Failure	X	X	X	X	X	X	X	X	X	X	X	X
14	Fire Alarm System Low Battery	X	X	X	X	X	X	X	X	X	X	X	X
15	Open Circuit	X	X	X	X	X	X	X	X	X	X	X	X
16	Ground Fault	X	X	X	X	X	X	X	X	X	X	X	X
17	Short Circuit	X	X	X	X	X	X	X	X	X	X	X	X
18	Reset of the Fire Alarm System	X	X	X	X	X	X	X	X	X	X	X	X

NONE INDICATED

← location?