

Builder/Contractor Responsibilities

Drawing Validity – These drawings, supporting structural calculations and design certification are based on the order documents as of the date of these drawings. These documents describe the material supplied by the manufacturer as of the date of these drawings. Any changes to the order documents after the date on these drawings may void these drawings, supporting structural calculations and design certification. The Builder/Contractor is responsible for notifying the building authority of all changes to the order documents which result in changes to the drawings, supporting structural calculations and design certification.

Builder Acceptance of Drawings – Approval of the manufacturer's drawings and design data affirms that the manufacturer has correctly interpreted and applied the requirements of the order documents and constitutes Builder/Contractor acceptance of the manufacturer's interpretations of the order documents and standard product specifications, including its design, fabrication and quality criteria standards and tolerances. (AISC code of standard practice Sept 86 Section 4.2.1)(Mar 05 Section 4.4.1)

Code Official Approval – It is the responsibility of the Builder/Contractor to ensure that all project plans and specifications comply with the applicable requirements of any governing building authority. The Builder/Contractor is responsible for securing all required approvals and permits from the appropriate agency as required.

Building Erection – The Builder/Contractor is responsible for all erection of the steel and associated work in compliance with the Metal Building Manufacturers drawings. Temporary supports, such as temporary guys, braces, false work or other elements required for erection will be determined, furnished and installed by the erector (AISC Code of Standard Practice Sept 86 Section 7.9.1) (Mar 05 Section 7.10.3) (CSA/S16-09 Section 29).

Discrepancies – Where discrepancies exist between the Metal Building plans and plans for other trades, the Metal Building plans will govern. (AISC Code of Standard Practice Sept 86 Section 3.3) (Mar 05 Section 3.3)

Materials by Others – All interface and compatibility of any materials not furnished by the manufacturer are the responsibility of and to be coordinated by the Builder/Contractor or A/E firm. Unless specific design criteria concerning any interface between materials if furnished as a part of the order documents, the manufacturers assumptions will govern.

Modification of the Metal Building from Plans – The Metal Building supplied by the manufacturer has been designed according to the Building Code and specifications and the loads shown on this drawing. Modification of the building configuration, such as removing wall panels or braces, from that shown on these plans could affect the structural integrity of the building. The Metal Building Manufacturer or a Licensed Structural Engineer should be consulted prior to making any changes to the building configuration shown on these drawings. The Metal Building Manufacturer will assume no responsibility for any loads applied to the building not indicated on these drawings.

Foundation Design
The Metal Building Manufacturer is not responsible for the design, materials and workmanship of the foundation. Anchor rod plans prepared by the manufacturer are intended to show only location, diameter and projection of the anchor rods required to attach the Metal Building System to the foundation. It is the responsibility of the end customer to ensure that adequate provisions are made for specifying rod embedment, bearing values, tie rods and or other associated items embedded in the concrete foundation, as well as foundation design for the loads imposed by the Metal Building System, other imposed loads, and the bearing capacity of the soil and other conditions of the building site. (MBMA 06 Sections 3.2.2 and A3)



Mesco Building Solutions

5244 Bear Creek Court, Irving, Texas 75061

Voice 214-687-9999 Fax 214-687-9737

ENGINEERING DESIGN CRITERIA

Building Code	2012 IBC
Building Risk Category	Normal (Risk Category II)
Roof Dead Load	
Superimposed	2.32 psf
Collateral	0.50 psf
(0.00 psf Ceiling 0.50 psf Other)	
Roof Live Load	20.00 psf reduction allowed
Snow	
Ground Snow Load (Pg)	5.00 psf
Snow Load Importance Factor (I)	1.00
Flat Roof Snow Load (PF)	5.04 psf
Snow Exposure Factor (Ce)	1.20 (Sheltered)
Thermal Factor (CT)	1.20 (Unheated)
Wind	
Ultimate Wind Speed (Vult)	154.00 mph
Nominal Wind Speed (Vasd)	119 mph (ASCE7-10 section 1609.3.1)
Wind Exposure Category	B
Internal Pressure Coef (GCpi)	0.18/-0.18 (Enclosed)
Loads for components not provided by building manufacturer	
Corner Areas (within 10.00' of corner)	39.04 psf pressure -52.06 psf suction
Other Areas	39.04 psf pressure -42.30 psf suction
These values are the maximum values required based on a 10 sq ft area.	
Components with larger areas may have lower wind loads.	
Seismic	
Seismic Importance Factor (Ie)	1.00
Seismic Design Category	B
Soil Site Class	D Stiff Soil
Ss	0.102 g Sds 0.109 g
SI	0.096 g Sd1 0.090 g
Analysis Procedure	Equivalent Lateral Force
Column Line	All
Basic Force Resisting System	H
Response Modification Coefficient (R)	3.00
Seismic Response Coefficient (Cs)	0.04
Design Base Shear in kips (V)	3.05
Basic Structural System (from ASCE 7-10 Table 12.2-1)	
H – Steel System not Specifically Detailed for Seismic Resistance	

DEFLECTION CRITERIA

The material supplied by the manufacturer has been designed with the following minimum deflection criteria. The actual deflection may be less depending on actual load and actual member length. The frame sideway for wind loading is based on ASCE 7 commentary equation CC-3 of 0.7W. The limits shown are at service loads unless indicated otherwise.

BUILDING DEFLECTION LIMITS... BLDG-A

Roof Limits	Rafters	Purlins	Panels
Live L/	180	150	60
Snow L/	180	180	60
Wind L/	180	180	60
Total Gravity L/	120	120	60
Total Uplift L/	N/A	N/A	60
Frame Limits	Sideway	Portal Frame Sideway	
Live H/	60		
Snow H/	60		
Wind H/	60		
Seismic Drift H/	40		
Crane H/	100		
Total Gravity H/	60		
Total Wind H/	60		
Service Seismic H/	120		
Wall Limits	Limit		
Total Wind Panels L/	60		
Total Wind Girts L/	90		
Total Wind EW Columns L/	120		

The Service Seismic limit as shown here is at service level loads.

PROJECT NOTES

BOLT TIGHTENING – All bolted joints with A325 Type 1 bolts are specified as snug-tightened joints in accordance with the Specification for Structural Joints Using ASTM A325 or A490 Bolts, December 31, 2009. Pretensioning methods, including turn-of-nut, calibrated wrench, twist off type tension control bolts or direct tension indicator are NOT required. Installation Inspection requirements for Snug Tight Bolts (Specification for Structural Joints Section 9.1) is suggested.

Material properties of steel bar, plate, and sheet used in the fabrication of built-up structural framing members conform to ASTM A529, ASTM A572, ASTM A1011 SS, or ASTM A1011 HSLAS with a minimum yield point of 50 ksi. Material properties of hot rolled structural shapes conform to ASTM A992, ASTM A529, or ASTM A572 with a minimum specified yield point of 50 ksi. Hot rolled angles, other than flange braces, conform to ASTM 36 minimum. Hollow structural shapes conform to ASTM A500 grade B, minimum yield point is 42 ksi for round HSS and 46 ksi for rectangular HSS. Material properties of cold-formed light gage steel members conform to the requirements of ASTM A1011 SS Grade 55, ASTM A1011 HSLAS Grade 55 Class 1, ASTM A653 SS Grade 55, or ASTM A653 HSLAS Grade 55 Class 1 with a minimum yield point of 55 ksi. For Canada, material properties conform to CAN/CSA G40.20/G40.21 or equivalent.

Design criteria as noted is as given within order documents and is applied in general accordance with the applicable provisions of the model code and/or specification indicated. Neither the manufacturer nor the certifying engineer declares or attests that the loads as designated are proper for local provisions that may apply or for site specific parameters. The design criteria is supplied by the builder, project owner, or an Architect and/or Engineer of Record for the overall construction project.

Using Large eave gutter with 4 x 5 downspouts, the roof drainage system has been designed using the method outlined in the MBMA Metal Building Systems Manual. Downspout locations have not been located on these drawings. The downspouts are to be placed on the building sidewalls at a spacing not to exceed 30 feet with the first downspout from both ends of the gutter run within 1 feet of the end. Downspout spacing that does not exceed the maximum spacing will be in compliance with the building code. The gutter and downspout system as provided by the manufacturer is designed to accommodate 10.00 in/hr rainfall intensity.

X-Bracing is to be installed to a taut condition with all slack removed. Do not tighten beyond this state.

This metal building system is designed as enclosed. All exterior components (i.e. doors, windows, vents, etc.) must be designed to withstand the specified wind loading for the design of components and cladding in accordance with the specified building code.

The materials by the manufacturer will be fabricated in a facility that has received Certification of Accreditation for the Manufacture of Metal Building Systems (AC472) from International Accreditation Service (IAS). This certification is recognized under Section 1704 of the IBC for approved fabricator.

Drawing Index		Ck'd	By	Date	Revision
Page	Description				
F1	Anchor Rod				
F2	Anchor Rod Details				
F3	Reaction Drawings				
E1	Cover Sheet				
E2	Primary Steel BLDGA				
E3	Roof Framing BLDGA				
E4	Roof Sheeting				
E5	Sidewall BLDGA WALLSWA				
E6	Sidewall BLDGA WALLSWC				
E7	Endwall BLDGA WALLEWB				
E8	Endwall BLDGA WALLEWD				
E9-E11	Main Frame Cross Sections				
R1-R12	Construction Drawings				
R13	Trim Profiles				

Mesco Building Solutions
5244 Bear Creek Court, Irving, Texas 75061
Voice 214-687-9999 Fax 214-687-9737



Project Name & Location:
JINDAL SAW USA
1 ROAD A,
BAY ST. LOUIS MS 39520

Customer:
AMERICAN WESTERN STEEL LLC
DBA WILSON CONSTRUCTION
HOUSTON, TX 77032
MICHAEL VIVIAN

For Construction Permit
 For Erector Installation


Preliminary (Not For Construction)
 For Approval (Not For Construction)

Scale: NOT TO SCALE
Drawn by: KEB 7/28/14
Checked by: KEB 7/28/14
Project Engineer: JS
Job Number: 14-B-54756-1
Sheet Number: E1 of 11

The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.

S. Harley Davidson, P.E.
Mississippi P.E. 13872



DRM1A ENM1A



Jul 28, 2014

3/8" A325 BOLT GRIP TABLE		BOLT LENGTH	NOTE: FULL THREAD ENGAGEMENT IS DEEMED TO HAVE BEEN MET WHEN THE END OF THE BOLT IS FLUSH WITH THE FACE OF THE NUT.
GRIP	LENGTH		
0 TO 9/16"	1 1/4" F.T.		WASHER REQUIRED ONLY WHEN SPECIFIED. WASHER MAY BE LOCATED UNDER HEAD OF BOLT, UNDER NUT, OR AT BOTH AT LOCATIONS NOTED ON ERECTION DRAWINGS. ADD 5/32" FOR EACH WASHER TO MATERIAL THICKNESS TO DETERMINE GRIP.
Over 9/16" TO 1 1/16"	1 3/4" F.T.		
Over 1 1/16" TO 1 5/16"	2"		
Over 1 5/16" TO 1 9/16"	2 1/4"		
Over 1 9/16" TO 1 13/16"	2 1/2"		
Over 1 13/16" TO 2 1/16"	2 3/4"		
LOCATIONS OF BOLTS LONGER THAN 2 3/4" NOTED ON ERECTION DRAWINGS			
F.T. DENOTES FULLY THREADED			

BUILDING DESCRIPTIONS				
Building ID	Width	Length	Height	Slope
Building A	100'-0"	150'-0"	27'-0"	1:12



- Anchor Rod Drawings**
- 1) This drawing is for anchor rod placement only and is not foundation design.
 - 2) Foundation must be square and level with all anchor rods true in size, location, and projection.
 - 3) Projection shown must be held to keep threads clear of finished concrete.
 - 4) This structural design data includes magnitude and location of design loads and suppose conditions, material properties, and type and size of major structural members necessary to show compliance with the Order Documents at the time of this issue. Any change to building loads or dimensions may change structural member sizes and locations shown. This structural design data will be superseded and voided by any future mailing.
 - 5) Anchor rod size is determined by shear and tension at the bottom of the base plate. The length of the anchor rod and method of load transfer to the foundation are to be determined by the foundation engineer, and are not provided by the manufacturer.
 - 6) Anchor rods are ASTM F1554 Gr. 36 material unless noted otherwise.

ANCHOR ROD SETTING PLAN

FINISH FLOOR AT ELEVATION 100'-0"

ANCHOR ROD DESCRIPTION	QUANTITY
5/8" Ø DIAMETER X	32
3/4" Ø DIAMETER X	56

Revision	Date	Description	By	Ch'd

Mesco Building Solutions
 5244 Bear Creek Court, Irving, Texas 75061
 Voice 214-687-9999 Fax 214-687-9737

Customer: AMERICAN WESTERN STEEL LLC
 5750 N. SAM HOUSTON PKWY E HOUSTON, TX 77032-4090


Project Name & Location: JINDAL SAW USA
 1 ROAD A BAY ST. LOUIS, MS. 39520-0

Drawing Status:
 Preliminary (Not For Construction)
 For Approval (Not For Construction)
 For Construction Permit
 For Erector Installation

Scale: NOT TO SCALE
 Drawn by: srs 7/23/14
 Checked by: SAP 7/23/14
 Project Engineer: JS
 Job Number: 14-B-54756-1
 Sheet Number: F1 of 3

The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.

S. Harley Davidson, P.E.
 Mississippi P.E. 13872
 DRME1A ENME1A



LOAD GROUP REACTION TABLE


LOAD GROUP	HL	VL	LL	HR	VR	LR	H1	V1	L1	H2	V2	L2	H3	V3	L3
D	0.	0.	0.	0.	0.	0.	0.	0.5	0.	0.	0.5	0.	0.	0.5	0.
W+	0.	0.	0.	0.	0.	0.	0.	8.1	0.	0.	8.4	0.	0.	8.4	0.
W-	0.	0.	0.	0.	0.	0.	0.	-9.0	0.	0.	-9.4	0.	0.	-9.4	0.

LOAD GROUP DESCRIPTION

D : DEAD LOAD
 W+ : WIND LOAD AS AN INWARD ACTING PRESSURE
 W- : WIND LOAD AS AN OUTWARD ACTING SUCTION

LOAD GROUP REACTION TABLE

LOAD GROUP	H4	V4	L4
D	0.	0.5	0.
W+	0.	0.	8.1
W-	0.	0.	-9.0




LOAD GROUP REACTION TABLE * = 1 7

LOAD GROUP	HL	VL	LNL	HR	VR	LNR
DL	1.7	3.2	0.0	-1.7	3.6	0.0
LL	5.1	7.6	0.0	-5.1	7.9	0.0
COLL	0.2	0.3	0.0	-0.2	0.3	0.0
SNOW	2.2	3.3	0.0	-2.2	3.3	0.0
EQ	-0.2	-0.1	0.0	-0.2	0.1	0.0
RBUPEQ	0.0	-0.8	-0.7	-0.0	-0.8	-0.7
WL1	-20.8	-28.1	0.0	8.3	-18.3	0.0
WL2	-17.5	-19.6	0.0	5.0	-9.8	0.0
WL3	-8.4	-18.3	0.0	20.9	-28.1	0.0
WL4	-5.1	-9.8	0.0	17.6	-19.6	0.0
LWL1	-10.6	-26.2	0.0	11.4	-20.2	0.0
RBUPW	0.1	-10.1	-9.3	-0.1	-10.1	-9.3
LWL2	-11.4	-20.1	0.0	10.6	-26.3	0.0
LWL3	-7.3	-17.7	0.0	8.1	-11.6	0.0
LWL4	-8.1	-11.6	0.0	7.3	-17.7	0.0
RS	2.1	2.1	0.0	-2.1	3.5	0.0
LS	2.1	3.5	0.0	-2.1	2.1	0.0
RBDWLW	-0.1	10.1	0.0	0.1	10.1	0.0
RBDWEQ	-0.0	0.8	0.0	0.0	0.8	0.0

LOAD GROUP DESCRIPTION

DL : Roof Dead Load
 LL : Roof Live Load
 COLL : Roof Collateral Load
 SNOW : Roof Snow Load
 EQ : Lateral Seismic Load [parallel to plane of frame]
 RBUPEQ : Upward Acting Rod Brace Load from Longit. Seismic
 WL1 : Lateral Primary Wind Load
 WL2 : Lateral Primary Wind Load
 WL3 : Lateral Primary Wind Load
 WL4 : Lateral Primary Wind Load
 LWL1 : Longitudinal Primary Wind Load
 RBUPW : Upward Acting Rod Brace Load from Longitud. Wind
 LWL2 : Longitudinal Primary Wind Load
 LWL3 : Longitudinal Primary Wind Load
 LWL4 : Longitudinal Primary Wind Load
 RS : Unbalanced Right Roof Snow Load
 LS : Unbalanced Left Roof Snow Load
 RBDWLW : Downward Acting Rod Brace Load from Longit. Wind
 RBDWEQ : Downward Acting Rod Brace Load from Long. Seismic




LOAD GROUP REACTION TABLE * = 2 3 4 5 6

LOAD GROUP	HL	VL	LNL	HR	VR	LNR
DL	2.8	4.9	0.0	-2.8	5.3	0.0
LL	10.0	15.0	0.0	-10.0	15.0	0.0
COLL	0.4	0.6	0.0	-0.4	0.6	0.0
SNOW	4.2	6.3	0.0	-4.2	6.3	0.0
EQ	-0.2	-0.1	0.0	-0.2	0.1	0.0
RBUPEQ	0.0	-0.8	-0.7	-0.0	-0.8	-0.7
WL1	-21.3	-21.6	0.0	5.4	-10.1	0.0
WL2	-12.0	-26.3	0.0	27.9	-37.9	0.0
WL3	-5.5	-10.0	0.0	21.4	-21.6	0.0
LWL1	-13.3	-35.6	0.0	14.2	-28.7	0.0
RBUPW	0.1	-10.1	-9.3	-0.1	-10.1	-9.3
LWL2	-14.2	-28.7	0.0	13.2	-35.6	0.0
LWL3	-6.8	-19.3	0.0	7.7	-12.4	0.0
LWL4	-7.7	-12.4	0.0	6.8	-19.3	0.0
RS	4.0	4.0	0.0	-4.0	6.7	0.0
LS	4.0	6.7	0.0	-4.0	4.0	0.0
RBDWLW	-0.1	10.1	0.0	0.1	10.1	0.0
RBDWEQ	-0.0	0.8	0.0	0.0	0.8	0.0

LOAD GROUP DESCRIPTION

DL : Roof Dead Load
 LL : Roof Live Load
 COLL : Roof Collateral Load
 SNOW : Roof Snow Load
 EQ : Lateral Seismic Load [parallel to plane of frame]
 RBUPEQ : Upward Acting Rod Brace Load from Longit. Seismic
 WL1 : Lateral Primary Wind Load
 WL2 : Lateral Primary Wind Load
 WL3 : Lateral Primary Wind Load
 WL4 : Lateral Primary Wind Load
 LWL1 : Longitudinal Primary Wind Load
 RBUPW : Upward Acting Rod Brace Load from Longitud. Wind
 LWL2 : Longitudinal Primary Wind Load
 LWL3 : Longitudinal Primary Wind Load
 LWL4 : Longitudinal Primary Wind Load
 RS : Unbalanced Right Roof Snow Load
 LS : Unbalanced Left Roof Snow Load
 RBDWLW : Downward Acting Rod Brace Load from Longit. Wind
 RBDWEQ : Downward Acting Rod Brace Load from Long. Seismic



LOAD GROUP REACTION TABLE

LOAD GROUP	HL	VL	LL	HR	VR	LR	H1	V1	L1	H2	V2	L2	H3	V3	L3
D	0.	0.	0.	0.	0.	0.	0.	0.5	0.	0.	0.5	0.	0.	0.5	0.
W+	0.	0.	0.	0.	0.	0.	0.	8.1	0.	0.	8.4	0.	0.	8.4	0.
W-	0.	0.	0.	0.	0.	0.	0.	-9.0	0.	0.	-9.4	0.	0.	-9.4	0.

LOAD GROUP DESCRIPTION

D : DEAD LOAD
 W+ : WIND LOAD AS AN INWARD ACTING PRESSURE
 W- : WIND LOAD AS AN OUTWARD ACTING SUCTION

LOAD GROUP REACTION TABLE

LOAD GROUP	H4	V4	L4
D	0.	0.5	0.
W+	0.	0.	8.1
W-	0.	0.	-9.0

By	Description	Date	Revision

Mesco Building Solutions
 5244 Bear Creek Court, Irving, Texas 75061
 Voice 214-687-9999 Fax 214-687-9737

Customer: AMERICAN WESTERN STEEL LLC
 AMERICAN WESTERN STEEL LLC
 5750 N. SAM HOUSTON PKWY E
 HOUSTON, TX 77032-4090


Project Name & Location: LINDAL SAW USA
 1 ROAD A
 BAY ST. LOUIS, MS. 39520-0

Drawing Status: Preliminary For Approval For Construction For Erector Installation

Scale: NOT TO SCALE
 Drawn by: srs 7/23/14
 Checked by: SAP 7/23/14
 Project Engineer: JS
 Job Number: 14-B-54756-1
 Sheet Number: F3 of 3


The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.

S. Harley Davidson, P.E.
 Mississippi P.E. 13872




● - DENOTES: CLIP LOCATION
 SC90 AT 8" PURLINS
 SC92 AT 10" PURLINS
 SC94 AT 12" PURLINS

○ - DENOTES: PIPE STRUT,
 ATTACHED WITH 1/2" x 1 1/4" A325 BOLTS.



ROOF FRAMING PLAN



Z_SECTION LAP TABLE			
SYMBOL	LAP (LENGTH)	SYMBOL	LAP (LENGTH)
◊	0'-2" (3 1/4")	◊	2'-4" (2'-5 1/4")
◊	1'-4" (1'-5 1/4")	◊	3'-0" (3'-1 1/4")

Revision	Date	Description	By	Ck'd

Mesco Building Solutions
 5244 Bear Creek Court, Irving, Texas 75061
 Voice 214-687-9999 Fax 214-687-9737

Customer:
 AMERICAN WESTERN STEEL LLC
 DBA WILSON CONSTRUCTION
 HOUSTON, TX 77052
 MICHAEL WYMAN

Project Name & Location:
 JINDAL SAW USA
 1 ROAD A.
 BAY ST. LOUIS MS 39520

Drawing Status:
 Preliminary (Not For Construction)
 For Approval (Not For Construction)
 For Construction Permit
 For Erector Installation


Scale: NOT TO SCALE
 Drawn by: KEB 7/28/14
 Checked by: KEB 7/28/14
 Project Engineer: JS
 Job Number: 14-B-54756-1
 Sheet Number: E3 of 11

The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.

S. HARLEY DAVIDSON, P.E.
 Mississippi P.E. 13872
 DRME1A ENME1A

Jul 28, 2014

GENERAL NOTES
 FRAME CLEARANCES SHOWN ARE APPROXIMATE AND
 MAY VARY DUE TO CONDITIONS (DEFLECTION).
 VERTICAL CLEARANCE DIMENSIONS ARE FROM
 FINISHED FLOOR REFERENCE ELEVATION.



CROSS SECTION AT FRAME LINE "3", "4" & "5"

APPROXIMATE MEMBER WEIGHTS	
PART MARK	WEIGHT
R1A	1231
R1B	1244
C1AA	990
C1BA	1450

SPLICE BOLT TABLE				
CONN.	QTY.	SIZE	TYPE	HARDENED BEVELED WASHERS
A	(16)	3/4 X 2 1/2	A325 B&N	0
B	(8)	3/4 X 2"	A325 B&N	0

Revision	Date	Description	By	Ck'd

Mesco Building Solutions
 5244 Bear Creek Court, Irving, Texas 75061
 Voice 214-687-9999 Fax 214-687-9737

Customer:
 AMERICAN WESTERN STEEL, LLC
 DBA WILSON CONSTRUCTION
 5750 N. SAM HOUSTON PARKWAY E
 HOUSTON TX 77032
 MICHAEL VIVIAN

Project Name & Location:
 JINDAL SAW USA
 T ROAD A.
 BAY ST. LOUIS MS 39520


Drawing Status:
 Preliminary For Approval
 Not For Construction
 For Construction Permit
 For Erector Installation

Scale: NOT TO SCALE
 Drawn by: KEB 7/28/14
 Checked by: KEB 7/28/14
 Project Engineer: JS
 Job Number: 14-B-54756-1
 Sheet Number: E11 of 11

The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.

S. Harley Davidson, P.E.
 Mississippi P.E. 13872
 DRME1A ENME1A

BUILDING ANCHORAGE



- To determine that the foundation is square, measure diagonal dimensions to be sure they are of equal length.
- To determine that the foundation is level, set up a transit or level and use a level rod to obtain the elevation at all columns.
- Carefully check the location of all anchor rods against the Anchor Rod Setting Plan furnished by the Manufacturer. All dimensions must be identical to assure a proper start-up.

AISC CODE OF STANDARD PRACTICE TOLERANCES FOR SETTING ANCHOR RODS

7.5.1. Anchor rods, foundation bolts and other embedded items shall be set by the owner's designated representative for construction in accordance with embedment drawings that have been approved by the owner's designated representatives for design and construction. The variation in location of these items from the dimensions shown in the embedment drawings shall be as follows:

- The variation in dimension between the centers of any two anchor rods within an anchor-rod group shall be equal to or less than 1/8 in. [3 mm].
- The variation in dimension between the centers of adjacent anchor-rod groups shall be equal to or less than 1/4 in. [6 mm].
- The variation in elevation of the tops of anchor rods shall be equal to or less than plus or minus 1/2 in. [13 mm].
- The accumulated variation in dimension between centers of the anchor-rod groups along the column line through multiple anchor-rod groups shall be equal to or less than 1/4 in. per 100 ft [2 mm per 10000 mm], but not to exceed a total of 1 in. [25 mm].
- The variation in dimension from center of any anchor-rod group to the column line through that group shall be equal to or less than 1/4 in. [6 mm].



The tolerances that are specified in (b), (c) and (d) shall apply to offset dimensions shown in the structural design drawings, measured parallel and perpendicular to the nearest column line, for individual columns that are shown in the structural design drawings as offset from column lines.

7.5.2. Unless otherwise specified in the contract documents, anchor rods shall be set with their longitudinal axis perpendicular to the theoretical bearing surface.

7.5.3. Embedded items and connection materials that are part of the work of other trades, but that will receive structural steel, shall be located and set by the owner's designated representative for construction in accordance with an approved embedment drawing. The variation in location of these items shall be limited to a magnitude that is consistent with the tolerances that are specified in Section 7.13 for the erection of the structural steel.




7.5.4. All work performed by the owner's designated representative for construction shall be completed so as not to delay or interfere with the work of the fabricator and the erector. The owner's designated representative for construction shall conduct a survey of the as-built locations of anchor rods, foundation bolts and other embedded items, and shall verify that all items covered in Section 7.5 meet the corresponding tolerances. When corrective action is necessary, the owner's designated representative for construction shall obtain the guidance and approval of the owner's designated representative for design.

It is extremely important that anchor bolts be placed accurately in accordance with the Anchor Rod Setting Plan. All anchor rods should be held in place with a template or similar means, so that they will remain plumb and in correct location during placing of the concrete. A final check should be made after the completion of the concrete work and prior to the steel installation. This will allow any necessary corrections to be made before the costly installation labor and equipment arrives.



FIELD TOLERANCES


HEIGHT	H/500 (±) TOLERANCE
10'	1/4"
12'	5/16"
15'	3/8"
20'	1/2"
25'	5/8"
30'	3/4"
45'	1 1/16"
60'	1 7/16"





The curb details shown illustrate the building manufacturers recommended curb style and installation method. It is the erector / installer's responsibility to provide the proper curb style and install them in accordance with the procedures established by these details. Failure by the erector / installer to follow these recommendations may result in the curbs damaging the roof system or excluded from warranties.

- All roof curbs to be:
- .080 Aluminum or 18ga. Stainless (No Galvalume/No Galvanized)
 - Panel rib to rib installation (No flat skirt or lay-over Curbs)
 - Installed over low end / under high end application for water flow at panel splice
 - Up lift prevention for clip applied roof systems are required if:
 - Wind load exceeds 110 mph or
 - Curb base crosses a purlin
 - Supported on (4) four side by primary or secondary framing 6. Max Single Curb weight Recommend = 1500#

SUGGESTED METHOD OF PURLIN ATTACHMENT (FOR BLDG ACCESSORIES)




An angle is self-tapped to the web of the purlin to catch hanger rod. This method does not preclude other forms of attachment to the purlin web. The total hanger load shall not exceed the design collateral load for the building. A sample calculation is shown below:
 5' (purlin spacing) x 5' (hanger spacing) x 6 psf (collateral load) = 150 lbs.
 See cover sheet for design collateral load for this building.
 Note: If this building is designed for 0 psf collateral load, then adding any suspended system (ie. duct work, piping, lights, ceilings, etc.) will correspondingly reduce the design live load.



- Install Pipe in center to allow base of rubber roof jack to lay flat on panel. Cannot encompass more than 75% of panel.
- Do not use galvanized roof jacks, lead hats or other residential grade roof jacks. These roof jacks do not have 20-year service life and, in the case of lead hats, will cause galvanic corrosion of the roof panels.
 - Use EPDM rubber roof jacks with an integral aluminum band bonded into the perimeter of the base. For high temperature applications (200-400 degrees Fahrenheit) use silicone rubber roof jacks. Retrofit rubber roof jacks are available for applications in which the top of the pipe is inaccessible, eliminating the possibility of sliding the roof jack over the top of the pipe.
 - Do not use tube caulk/silicone to seal roof jack to the roof panels. Use only tape sealant as supplied by Metal Bldg Manufacturer. Fasten the roof jack to the roof panels with 1/4"-14 x 7/8" Lap Tek Stitch Screws at 1" on center around base of roof jack.
 - Roll down the top of the roof jack and apply tape sealant continuously around the exposed portion of the pipe. Roll the top of the roof jack back over the tape sealant. Apply the stainless steel clamp over top of roof jack and firmly tighten to form a secure compression seal.
 - Do not install a pipe through the standing seam of the roof panel. Keep pipe penetration in center of panel to allow the base of the rubber roof jack to seal to the pan of the panel. If a pipe must be installed through a panel seam, or if the pipe diameter is so large to block the flow of water down the roof panel, you must install a "pipe curb" into the roof and then seal the pipe curb with rubber roof jack. For pipes in which top cannot be accessed, a two-piece pipe curb is available.
 - In Northern climates, protect all pipe penetrations from moving ice or snow with a snow retention system immediately up slope from the pipe.

ROOF JACK INSTALLATION (Not by Metal Bldg Manufacturer) **



By	CK'd	Description	Date	Revision

Mesco Building Solutions
 5244 Beer Creek Court, Irving, Texas 75061
 Voice 214-687-9999 Fax 214-687-9737

Customer: WESTERN STEEL L
 AMERICAN WILSON CONSTRUCTION
 1 ROAD A.
 HOUSTON TX 77032
MICHAEL VIVIAN

Project Name & Location:
 JINDAL SAW USA
 BAY ST. LOUIS MS 39520

Drawing Status:
 Preliminary (Not For Construction)
 For Approval (Not For Construction)
 For Construction Permit
 For Erector Installation

Scale: NOT TO SCALE
Drawn by: KEB 7/28/14
Checked by: KEB 7/28/14
Project Engineer:
Job Number: 14-B-54756-1
Sheet Number: R2 of 13


The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.

PRE-ERECTION NOTES:

The following notes, procedures and suggested recommendations are important parts of the pre-erection process.

1.) Prior to the time the erection crew arrives, a responsible person should check the job site for foundation readiness, square, and accuracy and Anchor Rod size and location.

The drawing shown below indicates a method which may be used to check the foundation and bolts for square.



Measure along adjacent sides of foundation using a pair of dimensions shown. If the diagonal distance between these points is as noted, the corner is square. Diagonal measurements between opposite Anchor Rods will indicate if these bolts are set square.

2.) When unloading the building, carefully check off each item from the packing list. Bundles and boxes will have a list attached indicating the contents.

3.) Unload and layout the building columns on the foundation.

4.) Unload the rafters onto the foundation so that they can be erected from whichever end of the building you wish to start. Your crane will move from one end of the building to the other while standing columns and hanging rafters.

5.) Layout the girts and purlins on dunnage or wood blocking around the foundation as near as possible to where they will be installed.

6.) Unload and place trim crates out of the way, since these will be the last required.


7.) Unload and place panels and insulation out of the way.

NOTE: In extremely cold conditions, the vinyl facing on insulation will become brittle, requiring very careful handling.

8.) Avoid lifting panel stacks with cables, chains or other devices which could damage the panel. Upon unloading, and every morning thereafter, inspect the panel bundles for moisture between the panels. This is especially important with galvalume or galvanized panels. The panel finish must be protected at all times before and during erection to preserve the appearance and function of the panels.

9.) All hardware boxes should be protected from theft and moisture, especially items such as tube caulking and locksets. Store mastic away from heat.

LAYOUT OF BUILDING COMPONENT



1. Girts, Eave Struts and Purlins
2. End Frames and Endpost
3. Main Frames
4. Clips, Bolts, Screws, ETC.
5. Endwall Girts

- 1.) Layout primary and secondary framing around the slab as shown.
- 2.) Place components and crates on the slab or on wood blocking to prevent contact with the ground.
- 3.) Block one end of components higher than other end to allow drainage of rain water.
- 4.) Leave one end of the building open for erection equipment access.
- 5.) Construct temporary ramp of timbers from grade to slab to prevent damage to concrete edge from equipment traffic.
- 6.) Install clips and flange braces onto columns and rafters before these members are in the air. Clip and flange brace locations are shown on erection drawings.

GENERAL ERECTION NOTES

- 1.) All clips, flange braces, bolts, bracing systems, ETC. must be installed as shown on erection drawings.
- 2.) It is extremely important, especially during construction, that panels at the eaves, rakes and ridges be kept secure.
- 3.) Column bases must not be lag screwed or "RED HEADED" to concrete unless specified on erection drawings for the building.
- 4.) Tighten column wind brace rods/cables (exterior and interior) before tightening roof rods/cables. Roof rods/cables are tightened from eave to peak. 5.) High strength bolts (A325) must be used where specified.


TEMPORARY CONSTRUCTION BRACING

- 1.) It is the responsibility of the erector to maintain stability of the structure during all stages of erection, particularly when left overnight.
- 2.) Temporary supports, such as temporary guys, braces or other elements shall be the total and complete responsibility of the erector. The temporary supports required shall be determined and furnished by the erector.
- 3.) Temporary construction supports shall be provided wherever necessary to accommodate all construction loads to which the structure may be subjected, left in place as long as may be required for safety.

PANEL CAUTIONS AND NOTES

To minimize potential of corrosive action at the bottom edge of wall panels, the contractor must assure that the following procedures are followed:


- 1.) The concrete foundation should be cured for a minimum of seven (7) days before wall panels are installed. (un-cured concrete is highly alkaline and metal panels can undergo varying degrees of corrosive attack when in direct contact with the concrete.) After the first week of the curing cycle, the reaction between metallic coatings on steel and the concrete is essentially halted.



- 2.) Top of finish grade at building to be a minimum of four (4) inches below bottom of panel.
- 3.) Finish grade is to slope away from building to insure proper drainage.
- 4.) Upon completion of finish grading, all dirt is to be cleaned from around base of wall panel where it may have collected in panel notch or on base trim.

FASTENER INSTALLATION

Correct fastener installation is one of the most critical steps when installing roof/wall panels. Drive the fastener in until it is tight and the washer is firmly seated. Do not overdrive fasteners. A slight extrusion of neoprene around the washer is a good visual tightness check. Always use the proper tool to install fasteners. A fastener driver (screw gun) with a RPM of 1700-2000 should be used for self-drilling screws. A 500-600 RPM fastener driver should be used for self-tapping screws. Discard worn sockets, these can cause the fastener to wobble during installation.



NOTE: Always remove metal filings from surface of panels at the end of each work period. Rusting filings can destroy the paint finish and void any warranty.

MASTIC SEALANT


Proper mastic application is critical to the weather tightness of a building. Mastic should not be stretched when installed. Apply only to clean, dry surfaces. Keep only enough mastic on the roof that can be installed in a day. During warm weather, store mastic in a cool dry place. During cold weather (below 60°) mastic must be kept warm (60°-90°) until application. After mastic has been applied, keep protective paper in place until panel is ready to be installed.

IMPORTANT NOTE:

All details, recommendations and suggestions contained in the ERECTION GUIDE portion of this drawings set are for general guidelines only, and not meant to be all-inclusive. Industry accepted installation practices with regard to all areas not specifically discussed in this section should be followed. Only experienced, knowledgeable installers familiar with accepted practices should be used to assure a quality project.

It is emphasized that the Manufacturer is only a manufacturer of metal building components and is not engaged in the installation of its products. Opinions expressed by the Manufacturer about installation practices noted in the ERECTION GUIDE are intended to represent only a guide as to the sequencing and how the components could be assembled to create a building. Both the quality and safety of installation and the ultimate customer satisfaction with the completed building are determined by the experience, expertise, and skills of the installation crews, as well as the equipment available for handling the materials. Actual installation operations, techniques and site conditions are beyond the Manufacturers control.

STEP 1: ERECT FIRST BAY WALL FRAMING



1A: Determine from erection drawings furnished with the building the location of the first braced bay. Framing for this bay will be erected first.

1B: Stand adjacent primary frame column and corner column over the anchor rods. Shim or chip out under the base plate if required to ensure that the base is level, at the correct elevation, and is in full contact with the foundation. Plumb and align the columns and install washers and nuts onto the Anchor Rods.

NOTE: The end frame may be a bearing frame with the rafter supported by end posts, or a rigid frame with the rafter self-supporting, and not attached to the end posts. The procedure shown is for a bearing frame. If the building has a rigid end frame, it is erected the same as interior frames as described in steps 1 and 2.

1C: Attach wall girts to the primary frame column and corner column. Bolt girts to the corner column with two bolts. Bolt girt to primary frame column with one bolt through the column flange and secure bolt with sub-nut (see detail on erection drawings).

1D: Install the eave strut by bolting to the top of the columns. Refer to the erection drawings and attach column flange brace where shown. Flange braces may be required on one or both sides of the columns. If a flange brace connects to a girt in the adjacent bay, that brace will be bolted to the girt after the adjacent bay girts are installed.

NOTE: As wall girts are installed around the building, framing for factory located framed openings and accessory framing to which the girts attach should be installed. Field located accessory framing may be installed at the same time as girts or at a later time.


1E: Install wall bracing systems (rods, cables, knee bracing, portal bracing) at this time but do not tighten completely until the bay is plumbed.

1F: Repeat steps 1B thru 1E for wall framing on the opposite side of the building.

1G: Attach clips to the end posts and stand these posts over the Anchor Rods. Follow the procedure as described for corner columns in step 1B.

1H: Bolt required clips and flange braces to the end frame rafter sections and lift into place atop the end posts. Bolt rafter sections to corner column and end post cap plates. Bolt rafter sections together at peak.

STEP 2: ERECT FIRST BAY ROOF FRAMING



CAUTION

Until rafters are bolted in place with purlins and flange braces installed, they are easily damaged by incorrect or careless handling procedures. Use extreme caution when lifting rafters. Two booms should be used to lift any pinched rafter section 80 feet or more in length.

2A: Bolt primary frame rafter together at peak connection (unless rafter length requires lifting in sections). Attach the required clips and flange braces to the rafter before lifting since these items are more easily installed on the ground. Lift rafter into place between sidewall columns and install bolts in rafter to column knee connections.


2B: Install end bay purlins from end frame rafter to the first interior frame rafter. The end bay purlins will overlap the interior bay purlins at the frame as described in step 1C. Complete flange brace connection to purlins.

2C: Install roof bracing systems but do not tighten completely until the bay is plumbed.

2D: Plumb and square the first bay. After alignment, tighten wall bracing first and the roof bracing working from eave to peak. Tighten any remaining bolts.

Plumbing and aligning a total structural system begins with the first braced bay and continues through completion. Accurate alignment of the first bay is essential for correct alignment of succeeding bays. The installer is responsible for choosing the best method suited for plumbing and aligning the structural system.

STEP 3: ERECT ENDWALL GIRTS AND FIRST INTERIOR BAY



3A: After end frame is plumb and square, install endwall girts and flange braces for end post if required.


3B: Attach wall girts to the primary frame columns (see step 1C).

3C: Install eave struts (see step 1D).

3D: Attach roof purlins for this bay to the two rafters. Purlins will bolt to the rafter flange in the same manner as girts to column flanges (see step 1C). Connect flange braces to purlins.

3E: Check alignment, plumb and square the two bays just erected. Tighten all bolts and bracing.

STEP 4: ERECT REMAINING STRUCTURAL FRAMING



Starting at the opposite end of the first bay erected, install the remaining interior frames, girts, purlins, eave struts, bracing, end frames and end posts using the procedures described in the preceding steps. Be sure all wall girts, roof purlins and flange braces as shown on the erection drawings are installed. Constant checks should be made to ensure the building is square, plumb and aligned.

All X-Bracing should be checked that it is installed to a taut condition with all slack removed. Do not tighten beyond this state.

Revision	Date	Description	By	Ck'd









Mesco Building Solutions
 5244 Bear Creek Court, Irving, Texas 75061
 Voice 214-687-9999 Fax 214-687-9737

Customer: AMERICAN WESTERN STEEL L
 DBA W WILSON CONSTRUCTION
 HOUSTON TX 77032
Project Name & Location: JINDAL SAW USA
 1 ROAD A,
 BAY ST. LOUIS MS 39520
Michael Vivian

Drawing Status:
 Preliminary (Not for Construction)
 For Approval
 For Construction Permit
 For Erector Installation

Scale: NOT TO SCALE
 Drawn by: KEB 7/28/14
 Checked by: KEB 7/28/14
 Project Engineer:
 Job Number: 14-B-54756-1
 Sheet Number: R3 of 13

The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.



By	Check	Date	Revision	Description

Mesco Building Solutions
5244 Bear Creek Court, Irving, Texas 75061
Voice: 214-687-9999 Fax: 214-687-9757

Project Name & Location:
JINDAL SAW USA
1 ROAD A.
BAY ST. LOUIS MS 39620


Customer:
AMERICAN WESTERN STEEL L
DBA W WILSON CONSTRUCTION
HOUSTON TX 77032
MICHAEL VIVIAN


Drawing Status:
 Preliminary
 Not For Construction
 For Approval
 Not For Installation
 For Construction Permit
 For Erector Installation

Scale: NOT TO SCALE
 Drawn by: KEB 7/28/14
 Checked by: KEB 7/28/14
 Project Engineer:
 Job Number: 14-B-54756-1
 Sheet Number: R10 of 13


The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.

	Gutter	Gutter End Cap	Expansion Cover	Expansion Cap
Standard	F760	F761 (12) Fastener #14	F643	F635
Standard Large	F4130	F4131 (14) Fastener #14	F4102	F4132
Northern	F391	F392 (15) Fastener #14	F656	F658
Northern Large	F883	F894 (17) Fastener #14	F641	F629







F123
Open Wall Corner Trim




F201
Drip Trim




F313
Downspout




F320
Downspout




F321
Downspout Elbow




F675
Expansion Ridge Trim




F797
Downspout Strap




F830
Outside Corner Trim




F2901
Low Eave and Rake Trim




F2955
Flat Eave Trim




F3357
Gutter Strap




F4102
Gutter Expansion Cover




F4130
Gutter




F4131
Gutter End Cap



F4132
Gutter Expansion Cap



F4150
Rake Trim



F4153
Peak Box

Revision	Date	Description	By	CK'd

Mesco Building Solutions
 5244 Bear Creek Court, Irving, Texas 75061
 Voice 214-887-9999 Fax 214-887-9737

Customer:
 AMERICAN WESTERN STEEL L
 DEAN WILSON CONSTRUCTO
 HOUSTON TX 77032
 MICHAEL VIVIAN

Project Name & Location:
 JINDAL SAW USA
 1 ROAD A
 BAY ST. LOUIS MS 39520

Drawing Status:
 Preliminary
 For Approval
 For Construction
 For Construction Permit
 For Erector Installation

Scale: NOT TO SCALE
 Drawn by: KEB 7/28/14
 Checked by: KEB 7/28/14
 Project Engineer:
 Job Number: 14-B-54756-1
 Sheet Number: R13 of 13

The engineer whose seal appears hereon is an employee for the manufacturer for the materials described herein. Said seal or certification is limited to the products designed and manufactured by manufacturer only. The undersigned engineer is not the overall engineer of record for this project.