

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 1

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

SUMMARY

The data listed in this report was obtained during the testing, adjusting, and balancing of the air distribution systems serving the 21st, 22nd, 23rd, and 25th floor Peoples Health Network offices. The report data sheets contain a record of the air quantities achieved at each diffuser in the air distribution system. Notable items pertaining to the reported data can be found in the Remarks column at the bottom of each data sheet.

In addition to the reported data, we call your attention to the following:

System Operation:

The 25th floor air distribution system is installed as the typical base building Carrier, Model AG and AH Moduline diffuser, system. These variable air volume diffusers contain internally mounted thermostats with a visible red and blue user adjustment tab. When the room temperature is above the tab adjustment setting, the diffuser will put out cold air. As the room temperature falls the diffuser cold air will slowly modulate from maximum quantity to zero air flow until the room temperature is below the tab set point. With the diffuser air at zero flow, the heat load occurring in the room will slowly elevate the room temperature and cause the diffuser to again open to cold air flow and modulate accordingly. Heated air is available only at the perimeter of the floor and is serviced by separate fan and electric heater units which are controlled by wall mounted thermostats.

The 21st, 22nd, and 23rd floor interior spaces are served by the base building Moduline air distribution system, while the perimeter spaces are heated and cooled by conventional Fan Coil Units. The Fan Coil Units deliver air flow constantly, with heating and cooling regulated by a wall thermostat.

Remarks and Field Observations:

The satisfactory adjustment of Moduline diffuser thermostats, to suite occupant comfort, must be accomplished by user trial and error as the thermostat settings do not indicate a strict numerical temperature value. Movement of the tab, visible in the diffuser face, toward the red side indicates a higher room temperature setting and movement toward the blue side indicates a lower room temperature setting. Not all of the Modulines contain thermostats. The diffusers that do not contain thermostats are slaved off of and receive their control signal from the diffusers that do contain thermostats. We have provided the contractor with drawings of each floor that indicate which diffusers contain thermostats and also show the slave diffusers that are controlled by the thermostats.

During testing, the electric heat would not energize in any of the perimeter Fan Coil Units on the 21st, 22nd, and 23rd floors. The perimeter areas of these floors may require heating operation during all seasons to avoid overcooling due to the constant air circulation and cooling coil control valve operation of the conventional fan coil units which serve these areas.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 2

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
21	21-110	AH	8	400	380
22	"	AG	6	200	210
23	21-094	"	"	200	220
24	21-093	"	"	200	185
25	"	"	"	200	165
26	21-083	AH	8	400	370
27	"	"	"	400	175 (1)
28	21-082	AG	6	200	200
29	21-079	"	"	200	180
30	21-075	AH	8	400	360
31	21-073	AG	6	200	185
32	"	AH	8	400	360
33	21-085	AG	6	200	200
34	The drawings do not indicate #34.				
35	21-056	AH	8	400	370
36	21-057	"	"	400	400
37	Entryway	AG	6	200	190
38	"	AH	8	400	360
39	21-053	"	"	400	365
40	21-046	AG	6	200	190
67	21-073	AH	8	400	365
68	21-041	AG	6	200	200

Remarks: (1) Moduline inlet flex is restricted by ceiling grid wire.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 3

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
1	21-142	AG	6	200	200
2	21-141	AH	8	400	350
3	“	AG	6	200	190
4	The drawings do not indicate #4.				
5	The drawings do not indicate #5.				
6	21-151	AH	8	400	365
7	“	“	“	400	320 (2)
8	The drawings do not indicate #8.				
9	The drawings do not indicate #9.				
10	21-150	AH	8	400	350
11	21-128	“	“	400	360
12	21-126	“	“	400	365
13	21-111	AG	6	200	200
14	21-124	AH	8	400	360
15	“	AG	6	200	180
16	The drawings do not indicate #16.				
17	21-124	AH	8	400	360
18	21-123	“	“	400	350
19	21-121	“	“	400	360
20	21-119	AG	6	200	190

Remarks: (2): Moduline is positioned between room and closet.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 4

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
41	The drawings do not indicate #41.				
42	21-069	AH	8	400	365
43	21-067	“	“	400	370
44	21-063	“	“	400	400
45	21-040	AG	6	200	200
46	21-034	“	“	200	180
47	21-004	AH	8	400	NA(3)
48	21-030	AG	6	200	200
49	21-028	“	“	200	190
50	21-020	“	“	200	210
51	21-023	“	“	200	185
52	21-059	AH	8	400	365
53	21-013	“	“	400	350
54	21-012	AG	6	200	180
55	21-007	AH	8	400	355
56	21-177	AG	6	200	210
57	21-174	“	“	200	170
58	21-176	“	“	200	200
59	21-168	“	“	200	195
60	“	“	“	200	190
61	“	“	“	200	220
62	21-164	AH	8	400	360

Remarks: (3): Moduline is not set in ceiling tile.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 6

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-11	Accreditation				
21-7	21-158	SD	8	150	160
(Belt Unit)	“	“	“	150	180
	“	“	“	150	160
	“	“	“	150	160
	“	“	“	150	155
	“	“	“	150	165
	“	“	“	150	150
	“	“	“	150	135
			Total	1200	1300
FCU-	21-156				
21-8A	Quality Improvement	SD	8	150	160
(High)					
FCU-	21-153				
21-8B	Quality Improvement	SD	8	150	145
(Medium)	“	“	“	150	165
			Total	300	310
FCU-	21-152				
21-8C	Quality Improvement	SD	8	150	210
(Low)					

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 7

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-10	Disease Management				
21-9	21-151	SD	3x7	150	0 (4)
(Belt Unit)	21-150	"	"	150	
	"	"	"	150	
	21-128	"	"	150	
	21-125	"	"	150	
	21-123	"	"	150	
	21-121	"	"	150	
	"	"	"	150	
			Total	1200	
FCU-	Assistant Director				
21-10	21-121	SD	8	150	140
(Medium)	"	"	"	150	140
			Total	300	280
FCU-5	N.O. Team				
21-11	21-118	SD	8	120	130
(Belt Unit)	21-116	"	"	120	122
	"	"	"	120	130
	21-114	"	"	120	120
	"	"	"	120	125
	21-099	"	"	120	130
	21-097	"	"	120	130
	"	"	"	120	140
	21-098	"	"	120	120
			Total	1080	1147

Remarks: (4) Unit will not energize.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 8

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-12	N.O. Team Manager				
21-12	21-094	SD	6	120	110
(Low)	21-091	“	10	200	180
	“	“	“	200	200
			Total	520	490
FCU-13	Social Services Manager				
21-13	21-090	SD	10	200	210
	“	“	“	200	210
			Total	400	420
FCU-13	E. Bank Team Manager				
21-14	21-089	SD	10	200	200
(High)	“	“	“	200	220
			Total	400	420
FCU-13					
21-15	21-088	SD	10	200	200
(High)	“	“	“	200	200
			Total	400	400
FCU-13					
21-16	21-087	SD	10	200	205
(High)	“	“	“	200	205
			Total	400	410
FCU-12	V.P. H.S				
21-17A	21-086	SD	8	100	120
(Medium)	“	“	“	200	200
	“	“	“	200	200
			Total	500	520

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 9

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-2A	Assistant Director	SD	10	156	165
21-17B	21-084	"	"	156	145
(High)	"	"	8	80	85
			Total	392	395
FCU-1	Claims				
21-18	21-056	SD	8	180	150
(High)	"	"	"	180	140
	"	"	"	180	150
			Total	540	440
FCU-9	Claims				
21-19	21-085	SD	8	156	155
(Belt Unit)	"	"	"	156	100
	21-054	"	"	156	175
	21-049	"	"	156	170
	"	"	"	156	185
	21-048	"	"	156	165
	21-043	"	"	156	175
	"	"	"	156	165
	"	"	"	156	170
	21-042	"	"	156	165
	"	"	"	156	160
	21-037	"	"	156	155
	"	"	"	156	150
			Total	2028	2090

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 10

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-8	Claims				
21-20	21-036	SD	8	156	155
(Belt Unit)	"	"	"	156	165
	21-026	"	"	156	160
	"	"	"	156	155
	"	"	"	156	160
	"	"	"	156	150
	21-025	"	"	156	165
	"	"	"	156	155
	"	"	"	156	145
	Claims Management	"	"	156	145
	21-022	"	"	156	155
	"	"	"	156	145
			Total	1872	1855
FCU-7	Claims				
21-21	21-022	SD	8	150	125
(Belt Unit)	"	"	"	150	125
	21-021	CD	"	150	120
	"	"	"	150	116
	"	SD	"	150	110
	21-017	"	"	150	120
	"	"	"	150	120
	21-016	"	"	150	120
	21-010	"	"	150	130
	"	"	"	150	125

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 11

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-7 Continued					
	21-005	SD	8	150	120
	“	“	“	150	110
			Total	1800	1427
FCU-12	Conference				
21-1	21-183	SD	8	100	110
(High)		“	10	200	195
		“	“	200	195
			Total	500	500
FCU-13	Associate Med Director				
21-2	21-182	SD	10	200	225
(High)		“	“	200	220
			Total	400	445
FCU-13	Associate Med Director				
21-3	21-181	SD	10	200	190
(High)		“	“	200	220
			Total	400	410
FCU-13	Associate Med Director				
21-4	21-180	SD	10	200	170
(High)		“	“	200	175
			Total	400	345
FCU-13	Conference				
21-5	21-179	SD	10	200	190
(High)		“	“	200	210
			Total	400	400

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 12

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-12	V.P. Medical Affairs				
21-6	21-178	SD	10	200	180
(High)	“	“	“	200	170
	“	“	8	100	110
			Total	500	460
FCU-3	Mail Room				
21-22	21-004	CD	8	300	302
(Belt Unit)	“	“	“	300	310
	“	“	“	300	276
	“	“	“	300	292
			Total	1200	1180
FCU-4	Conference 21-A				
21-4	21-001	CD	8	300	355
	“	“	“	300	353
			Total	600	708
FCU	Break Room				
21-25	21-071	CD	12	600	574
	“	“	“	600	622
	“	“	“	600	584
			Total	1800	1780

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 13

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
22nd Floor					
1	22-100	AG	6	200	195
2	22-134	“	“	200	200
3	22-127	“	“	200	180
4	22-140	AH	8	400	450
5	22-136	“	“	400	450
6	22-126	AG	6	200	195
7	22-123	“	“	200	200
8	22-120	“	“	200	205
9	22-116	“	“	200	200
10	22-124	AH	8	400	430
11	“	“	“	400	420
12	22-114	“	“	400	195
13	22-102	“	“	400	385
14	22-109	AG	6	200	200
15	22-108	“	“	200	200
16	22-093	“	“	200	200
17	“	AH	8	400	390
18	“	AG	6	200	205
19	22-090	AH	8	400	390
20	22-088	“	“	400	400
21	22-085	“	“	400	400
22	22-078	“	“	400	360
23	22-113	AG	6	200	180

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 14

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
24	22-080	AG	6	200	200
25	22-069	"	"	200	200
26	22-058	"	"	200	180
27	22-054	"	"	200	150
28	22-047	"	"	200	180
29	22-058	"	"	200	200
30	"	"	"	200	200
31	22-054	AH	8	400	370
32	22-047	"	"	400	400
33	22-043	"	"	400	420
34	22-034	AG	6	200	195
35	22-033	"	"	200	195
36	22-035	AH	8	400	396
37	22-032	AG	6	200	175
38	22-031	"	"	200	190
39	22-027	"	"	200	190
40	22-021	AH	8	400	404
41	22-019	"	"	400	403
42	22-015	AG	6	200	208
43	"	AH	8	400	400
44	22-014	AG	6	200	221
45	22-020	AH	8	400	400
46	22-013	AG	6	200	208
47	22-020	"	"	200	189

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 15

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
48	22-020	AG	6	200	202
49					
50	22-009	AG	6	200	200
51	22-164	"	"	200	208
52	22-159	AH	8	400	400
53	22-157	AG	6	200	200
54	22-163	"	"	200	200
55	22-007 Not There				
56	22-154	AG	6	200	195
57	"	"	"	200	208
58	22-153	"	"	200	195
59	Network Admin	AH	8	400	409
60	"	"	"	400	396
61	22-151	AG	6	200	208
62	22-146	"	"	200	221
63	22-144	"	"	200	234
64	22-145	"	"	200	195
65	22-097	"	"	200	200
66	"	"	"	200	220
67	22-063	AH	8	400	410
68	22-062	"	"	400	383
69	22-061	"	"	400	277
70	22-143	AG	6	200	200

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 16

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-11	Network Continued				
22-131	22-151	SD	8	150	0 (5)
(Belt Unit)	"	"	"	150	
	22-149	"	"	150	
	"	"	"	150	
	22-146	"	"	150	
	22-145	"	"	150	
	"	"	"	150	
	"	"	"	150	
	22-133	"	"	150	
	22-130	"	"	150	
	"	"	"	150	
	22-129	"	"	150	
	22-127	"	"	150	
	"	"	"	150	
	"	"	"	150	
			Total	2250	
FCU-10	Credentialing				
22-118	22-126	SD	8	150	150
(Belt Unit)	"	"	"	150	155
	22-121	"	"	150	165
	"	"	"	150	160
	22-120	"	"	150	170

Remarks: (5): Unit will not energize.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 17

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-10	Credentialing Continued				
	22-116	SD	8	150	165
	"	"	"	150	150
	22-115	"	"	150	170
	"	"	"	150	165
	22-114	"	"	150	165
	"	"	"	150	160
	"	"	"	150	145
	22-113	"	"	150	145
	"	"	"	150	155
	"	"	"	150	150
			Total	2250	2370
FCU-5	Provider Services				
22-107	22-113	SD	8	120	110
(Belt Unit)	"	"	"	120	110
	22-112	"	"	120	115
	"	"	"	120	100
	22-111	"	"	120	105
	22-110	"	"	120	110
	"	"	"	120	105
	22-108	"	"	120	120
	22-096	"	"	120	110
	"	"	"	120	100
	"	"	"	120	120
	"	"	"	120	115
			Total	1440	1425

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 18

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-12	Finance Continued				
	22-095	SD	8	100	110
(High)	"	"	10	200	195
	"	"	"	200	190
			Total	500	495
FCU-13	Financial Assistant Cont.				
	22-094	SD	10	200	180
(High)	"	"	"	200	190
			Total	400	370
FCU-13	Financial Sr. Accountant				
	22-089	SD	10	200	165
(High)	"	"	"	200	170
			Total	400	335
FCU-13	Finance				
	22-086	SD	10	200	125
(High)	"	"	"	200	125
			Total	400	250
FCU-13	Finance				
	22-082	SD	10	200	165
(High)	"	"	"	200	160
			Total	400	325
FCU-12	Finance				
	22-081	SD	10	200	175
(High)	"	"	"	200	175
			8	100	110
			Total	500	460

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 19

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-2	Member Services				
22-073	22-075	SD	8	156	130
(Belt Unit)	"	"	"	156	150
	"	"	"	156	140
	22-072	"	"	156	135
			Total	624	555
FCU-9	Member Services				
22-056	22-067	SD	8	156	140
(Belt Unit)	"	"	"	156	145
	22-066	"	"	156	140
	"	"	"	156	150
	22-060	"	"	156	155
	22-057	"	"	156	165
	"	"	"	156	155
	22-053	"	"	156	150
	"	"	"	156	145
	22-046	"	"	156	150
	"	"	"	156	160
	22-034	"	"	156	145
	"	"	"	156	150
			Total	2028	1950
FCU-8	Member Services				
22-029	22-034	SD	8	156	0 (6)
(Belt Unit)	"	"	"	"	

Remarks: (6): Unit will not energize.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 20

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-8	Member Services Cont.				
22-029	22-033	SD	8	156	
(Belt Unit)	"	"	"	"	
	22-032	"	"	"	
	"	"	"	"	
	22-030	"	"	"	
	"	"	"	"	
	22-028	"	"	"	
	22-026	"	"	"	
	22-025	"	"	"	
			Total	1716	
FCU-2	Enrollment Manager				
22-024	22-024	SD	8	140	145
(Belt Unit)	"	"	"	"	145
	"	"	"	"	140
	"	"	"	"	145
			Total	700	575
FCU-7	Cent. Scanning				
22-014	22-019	SD	8	160	0 (7)
(Belt Unit)	"	"	"	"	
	22-018	"	"	"	
	"	"	"	"	
	22-017	"	"	"	
	22-013	"	"	"	

Remarks: (7): Fan not running.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 21

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-7	Cent. Scanning				
22-014	22-012	SD	8	160	
(Belt Unit)	22-008	"	"	"	
	"	"	"	"	
			Total	1440	
FCU-12	Administrative Services				
	22-007	SD	8	100	95
(High)	"	"	10	200	180
	"	"	"	200	180
			Total	500	455
FCU-13	Admin Services Manager				
	22-005	SD	10	200	200
(High)	"	"	"	200	210
			Total	400	410
FCU-13	Scanning Station				
	22-004	SD	10	200	200
(High)	"	"	"	200	220
			Total	400	420
FCU-13					
	22-003	SD	10	200	170
(High)	"	"	"	200	170
			Total	400	340

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 23

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
1	23-004	AG	6	200	190
2	23-006	"	"	200	190
3	23-066	"	"	200	180
4	23-009	"	"	200	200
5	23-012	"	"	200	170
6	23-062	"	"	200	175
7	23-050	"	"	200	190
8	23-062	"	"	200	145
9	23-058	"	"	200	165
10	23-055	"	"	200	205
11	23-050	"	"	200	165
12	23-054	"	"	200	180
13	23-048	"	"	200	200
14	23-044	"	"	200	165
15	23-042	"	"	200	180
16	23-023	"	"	200	170
17	23-037	"	"	200	195
18	Hallway	AH	8	400	180
19	Conference 23B	"	"	400	325
20	"	"	"	400	310
21	"	"	"	400	280
22	Conference 23A	"	"	400	325
23	"	"	"	400	350
24	"	"	"	400	340

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 24

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
25	Conference 23A	AH	8	400	325
26	"	"	"	400	350
27	Hallway	"	"	400	300
28	Conference 230	AG	6	200	180
29	"	"	"	200	180
30	23-068	AH	"	400	350
31	23-070	"	"	400	350
32	23-083	"	"	400	315
33	23-079	"	"	400	320
34	23-084	"	"	400	370
35	23-086	"	"	400	375
36	23-087	"	"	400	350
37	23-090	"	"	400	355
38	"	"	"	400	250
39	23-095	"	"	400	320
40	"	"	"	400	355
41	23-096	"	"	400	150 (8)
42	23-102	"	"	400	375
43	23-099	"	"	400	400
44	23-108	"	"	400	375
45	23-109	"	"	400	375
46	23-110	"	"	400	400
47	23-115	"	"	400	350
48	"	"	"	400	365

Remarks: (8): Flex inlet restriction.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 26

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-9	Information Tech				
23-066	23-121	SD	8	156	175
(Belt Unit)	23-007	"	"	156	140
	"	"	"	156	145
	"	"	"	156	160
	23-008	"	"	156	170
	23-010	"	"	156	170
	"	"	"	156	160
	23-011	"	"	156	170
	"	"	"	156	145
	23-012	"	"	156	150
	"	"	"	156	175
	23-013	"	"	156	180
			Total	2028	1800
FCU-8	Network Tech				
23-014	23-013	SD	8	156	175
(Belt Unit)	"	"	"	156	180
	23-014	"	"	156	175
	"	"	"	156	180
	"	"	"	156	175
	23-015	"	"	156	170
	"	"	"	156	170
	23-016	"	"	156	170
	"	"	"	156	165

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 27

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-8	Network Tech Continued				
23-014	23-018	SD	8	156	175
(Belt Unit)	"	"	"	156	0 (10)
	"	"	"	156	0 (10)
			Total		
FCU-8b	Network Tech				
23-017	23-014	CD		760	563
	23-015	"		760	599
	23-018	"		600	375
			Total	2120	1537
FCU-7					
23-021	23-018	SD	8	150	195
(Belt Unit)	"	"	"	150	100
	23-019	"	"	150	135
	"	"	"	150	140
	"	"	"	150	155
	23-020	"	"	150	210
	"	"	"	150	200
	"	"	"	150	200
	23-022	"	"	150	60 (11)
			Total	1350	1065
FCU-14	Conference				
	23-021	SD	8	150	60 (12)
	"	"	"	150	160
	"	"	"	150	165
			Total	450	385

Remarks: (10): No flex and no grilles / Take off collar dampers are closed above ceiling.

(11): Flex is disconnected.

(12): Damper is not accessible.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 28

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-12	Director				
	23-023	SD	8	90	0 (13)
(Medium)	"	"	10	200	275
	"	"	"	"	275
			Total	490	550
FCU-13	ASI Mor.				
	23-024	SD	10	200	185
(High)	"	"	"	200	175
			Total	400	360
FCU-13	Senior Project				
	23-025	SD	10	200	175
(High)	"	"	"	200	185
			Total	400	360
FCU-13	Train Manager				
	23-026	SD	10	200	185
(High)	"	"	"	200	200
			Total	400	385
FCU-13	Training Staff				
	23-027	SD	10	200	170
(High)	"	"	"	200	185
			Total	400	355
FCU-12	Training Staff				
	23-029	SD	10	200	170
(High)	"	"	"	200	175
	23-030	"	8	100	90
			Total	500	435

Remarks: (13): Flex is disconnected / Collar damper is closed.

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 29

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-11					
22-069	23-032	SD	8	150	140
(Belt Unit)	"	"	"	150	125
	22-033	"	"	150	140
	"	"	"	150	150
	"	"	"	150	125
	"	"	"	150	150
	"	"	"	150	145
	"	"	"	150	140
	23-034	"	"	150	135
	"	"	"	150	160
	"	"	"	150	135
	23-073	"	"	150	150
			Total	1950	1695
FCU-6	Sales & Mar.				
23-084	23-074	SD	8	150	135
(Belt Unit)	"	"	"	150	145
	"	"	"	150	150
	"	"	"	150	145
	23-075	"	"	150	140
	"	"	"	150	150
	"	"	"	150	155

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 30

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-6	Sales & Mar. Continued				
	23-088	SD	8	150	150
	"	"	"	150	155
	"	"	"	150	150
	"	"	"	150	145
	"	"	"	150	155
	23-089	"	"	150	135
			Total	1950	1910
FCU-2					
23-091	23-089	SD	6	120	125
(Belt Unit)	23-091	"	8	160	155
	"	"	"	160	150
	"	"	"	160	170
	"	"	"	160	160
			Total	760	760
FCU-5					
23-092	23-091	SD	8	160	155
(Belt Unit)	"	"	"	160	140
	23-092	"	"	160	160
	"	"	"	160	155
	"	"	"	160	165
	23-093	"	"	160	150
	"	"	"	160	150
	23-100	"	"	160	140
	"	"	6	160	160
			Total	1440	1375

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 31

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-6	App & Grievences				
23-118	23-117	SD	8	156	145
(Belt Unit)	"	"	"	156	150
	23-119	"	"	156	150
	"	"	"	156	155
	23-120	"	"	156	150
	"	"	"	156	160
	23-121	"	"	156	155
			Total	1092	1065
FCU-12					
	23-101	SD	6	100	90
(High)	"	"	10	200	180
	"	"	"	200	185
			Total	500	455
FCU-13					
	23-104	SD	10	200	185
(High)	"	"	"	200	180
			Total	400	365
FCU-13					
	23-107	SD	10	200	180
(High)	"	"	"	200	185
			Total	400	365
FCU-13					
	23-112	SD	10	200	190
(High)	"	"	"	200	205
			Total	400	395

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 32

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
FCU-13					
	23-113	SD	10	200	225
(Medium)	"	"	"	200	220
			Total	400	445
FCU-12					
	23-114	SD	10	200	205
(High)	"	"	"	200	190
	"	"	6	120	105
			Total	520	500
FCU	Conference				
21-123	21-123	CD		160	306
(Low)	"	"		160	308
			Total	320	614
FCU	Computer Tell Com				
23-001	23-067	CD	12	Unknown	422
1 Primary	"	"	"	"	409
2 Secondary	"	"	"	"	418
(Belt Unit)	"	"	"	"	395
	"	"	"	"	426
	"	"	"	"	373
	"	"	"	"	356
	"	"	"	"	418
	"	"	"	"	410
	"	"	"	"	314
	"	"	"	"	262

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 34

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
53	25-027	AG	6	140	140
54	25-019	"	"	50	120
55	The drawings do not indicate #55.				
56	25-019	AG	6	50	110
57	25-020	"	"	50	120
58	"	"	"	50	105
59	25-019	"	"	50	110
60	25-020	"	"	50	110
61	25-013	"	"	50	110
62	25-019	"	"	50	100
63	25-012	"	"	50	110
64	25-011	"	"	50	110
65	25-010	"	"	50	120
66	25-008	"	"	50	105
67	25-007	"	"	50	110
68	25-005	"	"	50	100
69	The drawings do not indicate #69.				
70	25-001	AG	6	80	100
71	25-002	"	"	120	125
72	25-003	"	"	240	185
73	"	AH	8	240	260
74	25-017	AG	6	220	160
75	"	"	"	220	170
76	25-018	"	"	200	180

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 35

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
77	25-018	AH	8	200	260
78	25-021	"	"	280	270
27	25-065	"	"	240	240
28	25-068	"	"	240	240
29	25-069	"	"	240	240
30	25-072	"	"	240	240
31	25-073	AG	6	50	90
32	25-074	"	"	120	130
33	25-071	AH	8	240	250
34	25-070	AG	6	150	16
35	25-063	"	"	50	110
36	25-066	"	"	50	120
37	25-058	"	"	50	100
38	25-051	"	"	50	130
39	25-045	"	"	50	105
40	25-044	"	"	50	110
41	25-043	"	"	50	100
42	25-042	"	"	50	100
43	25-041	CD	6	50	95
44	25-038	AG	"	50	90
45	"	"	"	50	100
46	"	"	"	50	100
47	25-036	"	"	60	100
48	"	"	"	60	105

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

Date 10/30/07

Page 36

Project Peoples Health Network - 21st, 22nd, 23rd, 25th Floors - III Lakeway Center CBS # 7787

(GR-2)

AIR DISTRIBUTION TEST SHEET

Terminal Number	Room Number	Terminal		Design	Actual
		Type	Size	CFM	CFM
49	25-034	AG	6	120	180
50	25-031	"	"	640	180
51	Exec. Rest Room	AH	8	80	140
52	25-029	AG	6	140	135
1	25-024	AH	8	320	285
2	"	AG	6	320	175
3	25-025	AH	8	240	250
4	25-026	"	"	320	300
5	25-032	"	"	320	300
6	"	"	"	320	300
7	25-033	"	"	320	335
8	25-037	"	"	180	200
9	"	"	"	180	200
10	"	"	"	180	210
11	"	"	"	180	200
12	25-039	"	"	240	250
13	25-040	AG	6	160	170
14	25-046	AH	8	320	300
15	25-047	AG	6	280	180
16	"	AH	8	280	270
17	25-049	AG	6	100	110
18	25-048	AH	8	320	290
19	25-055	"	"	320	295
20	"	"	"	150	170

Remarks: _____

CONSOLIDATED BALANCING SERVICES, INC.

5000 W. Esplanade Ave. - Suite 270 * Metairie, LA 70006
Telephone: 504-455-4944 * FAX: 504-887-1972

TEST AND BALANCE ANALYSIS REPORT

PROJECT Peoples Health Network - 21st, 22nd, 23rd, 25th Floors

III Lakeway Center - 3838 N. Causeway Blvd.

Metairie, LA. 70002

FOR Braithwaite Construction Co., Inc.

ENGINEER Dammon Engineering, Inc.

CERTIFICATION:

The data listed herein was obtained during the testing of the system

in accordance with national standards.

Date 10/30/07

By

Henry P. Guepet

CBS # 7787