

From: John Chumba (JChumba@ibts.org)
To: Pete Dammon
Date: Thursday, July 12, 2007 4:41:08 PM
Subject: Bens ford Church

I acknowledge receipt of your previous email. This meets intent of the code. Once we receive the metal bldg drawings, please send me a copy of the drawings including the calculations for the footings/foundation based on reaction forces etc. Also once the fire alarm drawings are here submit a copy to me and also to the fire marshall. As discussed, the fire alarm system shall have a voice- evacuation system when the alarm goes off.

Please submit revised drawings showing 2hr horizontal fire separation between A-3 and E occupancy.

No hurry on this. Also note that all conditions as stipulated in the fire marshall letter shall be complied with before issuance of certificate of occupancy.

Please note that the first two inspections will be footings/foundations. then underground plumbing.

We can hold a preconstruction meeting with the contractor to enhance that he understands the inspection process etc.

Please have the GC call me.

Thanks!

Please do not hesitate to contact me should you have any questions or clarifications.

'We are partners in maintaining, enhancing and developing our community by participating in every phase of the development cycle'.

John Chumba, CBO, MCP, Associate AIA
Deputy Project Manager
Cell: 225-454-0567
Louisiana IBTS
Email: jchumba@ibts.org
website: www.laibts.org <<http://www.laibts.org/>>

From: Pete Dammon [mailto:petedammon@yahoo.com]
Sent: Thu 7/12/2007 4:12 PM
To: John Chumba
Subject: Fw: Delivery Status Notification (Failure)