

DAMMON ENGINEERING, INC

Date: 3/11/2013 Project: USDA Aphis Facility
Reviewed: David Dammon
Reviewed as noted: David Dammon
Revise and ReSubmit: _____
Rejected: _____
Other: _____

Correction or comments made on the shop drawings during this review do not relieve the contractor from compliance with requirements of the drawings and specifications. This check is only for review of the general conformance with the design concept of the project and general compliance with the information given in the contract documents. This contractor is responsible for: confirming and correlating all quantities and dimensions, selecting fabrication processes and techniques of construction; coordinating his or her work with that of all other trades and performing all in a safe and satisfactory manner.

Submittal item: VVTs and Heater Elements
Comments: Since the VVT Barometric By-Pass Damper is not an integral mechanism of the VVT with the heating element, ensure that the heater element can not be energized when air is in By-Pass mode.