

DAMMON ENGINEERING, INC.

dammonengineering.com

CONSULTING

DESIGN

STUDIES

EXPERT WITNESS

1095 Florida Ave.
Slidell, LA 70458

P.O. Box 2830
Slidell, LA 70459

985-649-5832
FAX 985-641-5950

April 15, 2008

City Of Biloxi Building Code Plan Review
Biloxi Building Code Office
676 Dr. Martin Luther King Blvd.
Biloxi, MS.
Attn: Michael Hornbeck

Ref: La Quinta Inn Suites
Cedar Lake Road
Biloxi, MS.

Dear Mr. Hornbeck

The south side elevator pit wall is a 2x6 stud wall and can support the load with the over hang. A 2x6 wall was used in that area for noise control only. The contractor shall be directed to seal the stud to the concrete wall. The second and third floor deflection was also noted. We designed a Fletch beam to be installed next to the original beam that the contractor had installed. The new beam was installed and jacked up to take out some of the deflection and a 4x4 steel column was added in the middle of it to support it for a total solid connection.

Please call me with any questions you may have.

Thank you,

Emmett Dammon