

LIFT STATION (S)

Project:	Village Lakes			
Engineer:	Emmet Dammon			
General Scope of Project:	Duplex lift station for a 60,000 GPD treatment plant			
PUMPS	# per Station:	2		
	Type:	WSP	Power: 7.5	
	Capacity (GPM):	405	@ 25 TDH (FT)	
	Pump Line Sizes and Type	Suction Line:	3"	
		Discharge Line (3 inch min. diameter <u>without</u> grinder pumps; 1 ¼ inch min. diameter <u>with</u> grinder pumps):	3"	
		Common Line:	3"	
	Max. Solids Passage (in Inches):	2.5"		
Gate Valve on Suction <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Gate Valve and Check Valves on Discharge <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			
WET WELL	Detention/Design flow (in minutes – 30 min maximum):	1 min		
	Pump Cycle Time:	1 min		
	Volume (low water to lead pump on):	282		
	Material:	Concrete		
	Diameter:	4'		
	Bottom Elevation:	33.8'		
	Invert of Influent:	44.9 for north and 39.3 for south		
	Floor Slope:	0		
	Access Cover Diameter:	1.5'		
	Vented and Screened <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No			
FORCE MAIN	Size (3 inch min. diameter <u>without</u> grinder pumps; 1 ¼ inch diameter <u>with</u> grinder pumps):	3"		
	Material (specify ASTM standard and standard dimension ratio-SDR):	Sch 40 PVC		
	Velocity (in fps – 2 fps minimum):	>2fps, under preasure		
Lift Station Cover Construction:	Std manhole			
Alarm Systems:	Visual:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No	Telemetric: <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	
	Audio:	<input checked="" type="checkbox"/> Yes <input type="checkbox"/> No		