

# Site Visit Exercise

XL Group  
Insurance



Design Professional

## INSTRUCTIONS

Read the site visit report below. Identify problem areas, and note improvements you would suggest to strengthen this report.

## FIELD REPORT

Date of Visit: January 23, 2012  
Field Report No.: 30  
Project No.: 4766  
Project Name: SCU Wellness Center  
Location: Gentry, PA  
Time In and Out: 0800  
Weather: Sunny. Rained the previous night.  
Temperature: Low 50s

### Items Inspected (\*Denotes Action Required)

1. Superintendent not on site.
2. Interior and exterior masonry work is ongoing. Masonry work looks very good.
3. Reviewed several issues with the mason subcontractor. The mason subcontractor has requested possibly using a 4" veneer ground faced block on the interior and exterior at the three tier/wing walls on the west elevation.
4. Mechanical rough-in ductwork etc., in the kitchen area in Area B, first floor, is ongoing.
5. Concrete slab has been poured in the ramp portion of the auditorium area back to the step seating at the south end. Concrete appears to be in general conformance with design intent.
6. Fireproofing subcontractor is not on site this week. Fireproofing appears to be on schedule.
7. Provided hand-drawn sketch on Drawing A1.01 to locate utility sink on wall in hydrotherapy room, 2' - 0" to centerline of sink from outside corner of CMU.
8. Observed that downpipe of roof drain needs to be rerouted at the interior of the building adjacent to the information column.

Submitted by: Herbert Billings, AIA

Date: 11 February, 2012

Distribution: Bill Boehmer, Frances Beans, Georgina Venorie, Wallace Enderle