

From: Neil Ricca (nricca@slidellfire.org)
To: chuckdammon@yahoo.com;
Date: Tue, November 30, 2010 10:57:26 AM
Cc: mthiel@slidellfire.org;
Subject: RE: towers floor drain

Chuck,

I believe we have addressed all of the issues with the renovation. Here are some outstanding fire separation issues that will require follow up inspection;

- The wall above the doors that serve the stair towers.
- A joint in the floor near one of the equipment rooms.
- The joint where the rated wood ceiling meets the north facing wall of the stair tower on the first floor.

The final inspection of the project will require the following documentation be available;

- Certificates of completion and stamped drawings for all submittals, (Renovation, Fire Alarm, and Suppression system)

We also need a set of keys to secure inside of the Knox Box;

- Elevator door emergency access key
- Elevator bypass or firefighter override switch key
- Building entry door keys
- Fire sprinkler room and fire pump room keys
- Fire alarm system panel keys
- Equipment room keys

From: CHUCK DAMMON [mailto:chuckdammon@yahoo.com]
Sent: Monday, November 29, 2010 3:59 PM
To: Neil Ricca
Cc: joe france; andy ervin
Subject: Fw: towers floor drain

Hello Neil, I have been corresponding with Joe France about the fire pump room located in the mezzanine. Are there any outstanding issues from your office that i need to address?

Thanks
Chuck Dammon

----- Forwarded Message -----
From: Joe France <jfrance@cityofslidell.org>
To: CHUCK DAMMON <chuckdammon@yahoo.com>
Sent: Mon, November 29, 2010 2:20:09 PM
Subject: RE: towers floor drain

This would solve the plumbing code issues. I have not seen anything from the Fire Marshalls Office about the other issues within that room that were brought up during the walk thurs.

From: CHUCK DAMMON [mailto:chuckdammon@yahoo.com]

Sent: Monday, November 29, 2010 1:09 PM
To: Joe France
Subject: Re: towers floor drain

Joe, I guess what I'm trying to ask is there anymore code issues in this particular room?

From: CHUCK DAMMON <chuckdammon@yahoo.com>
To: Joe France <jfrance@cityofslidell.org>
Sent: Mon, November 29, 2010 11:04:05 AM
Subject: Re: towers floor drain

Just to clarify please, once this procedure is accomplished this room will meet code?

From: Joe France <jfrance@cityofslidell.org>
To: CHUCK DAMMON <chuckdammon@yahoo.com>
Cc: Eric Giroir <egiroir@cityofslidell.org>; Joe France <jfrance@cityofslidell.org>
Sent: Mon, November 29, 2010 10:56:39 AM
Subject: RE: towers floor drain

It appears that this proposed set up would eliminate the floor drain under the fire pump. This along with eliminating the other floor drain in the plenum would comply with the plumbing code.
Joe France

From: CHUCK DAMMON [mailto:chuckdammon@yahoo.com]
Sent: Monday, November 29, 2010 9:33 AM
To: Joe France
Subject: Re: towers floor drain

Good Morning Joe, by doing this work in that particular room will all other codes be meet also.

Thanks
Chuck

From: Joe France <jfrance@cityofslidell.org>
To: CHUCK DAMMON <chuckdammon@yahoo.com>
Sent: Wed, November 24, 2010 1:56:35 PM
Subject: RE: towers floor drain

It appears that this proposed set up would eliminate the floor drain under the fire pump. This along with eliminating the other floor drain in the plenum would comply with the plumbing code.
Joe France

From: CHUCK DAMMON [mailto:chuckdammon@yahoo.com]
Sent: Wednesday, November 24, 2010 8:37 AM
To: Joe France
Cc: andy ervin; dammon email; david Koppenol
Subject: towers floor drain

Joe, yesterday i spoke to Pete with American Sprinkler and went over

the code. It states in there that a waste cone is an acceptable method for this application. Please see the two attached pdfs for your reference. Please let me know what you think.

Thanks
Chuck Dammon