



**DAMMON**  
ENGINEERING, INC.

554 Old Spanish Trail  
Slidell, LA 70458  
Phone: 985-649-5832

dammonengineering.com  
info@dammonengineering.com

---

## Structural Inspection

12-03-2025

Amrize  
Nestor Nunez  
Plant Manager Honey Island Sand and Gravel  
70164 Atlas Road  
Pearl River, La. 70452  
M: 270-969-1793

A recent inspection of the gravel and sand separator equipment, located at the Honey Island Plant location, revealed an existing problem that requires immediate attention.

The support framing between the first and second floor separators sections, on the north side has deteriorated to the point that it will collapse should the upper fourth level cantilever material bin be put in operation. We are currently providing a design for a more permanent fix, using structural steel tube columns and beam bracing, and this will take time to obtain materials and plan the repair.

Should you wish to operate the fourth level, you must brace the upper section using wood timbers or other suitable framing to support the cantilever section. Until this section is adequately structurally supported, it is recommended that you suspend using that section of the separator.

Sincerely,

*Curtis Craig*  
Curtis Craig  
Structural Engineer