

# CLECO Power LLC - Electrical Load Summary

Project Name: Fire Station #10  
 Project Address: Lakeshore Vista Blvd  
 City / Town: Slidell, La. 70461

Intended Use: Fire Station #10  
 Requested Service: 120/240 Volts 1 Phase 3 Wires  
 Service Entrance Size: 400 Amps  
 HVAC Tonnage: 9 Tons  
 Largest Motor: N/A HP (Note: Motors above 20 hp may require reduced Voltage starting and are never recommended for use with 120/240V, 3Ø, 4W services.)  
 Total Building Square Footage: 6,526 Square Feet  
 Individual Unit Square Footage: 2,624 Square Feet (Multiple Occupancy)  
 Individual Unit Designation: 3,902 (Multiple Occupancy)

LOAD SOURCE	1Ø - kVA	3Ø - kVA	or	1Ø - kW	3Ø - kW
Building Lighting	14		or		
Electric Water Heating	-		or		
Heat Pump	17.6		or		
Supplemental Heat System	7.5		or		
Air Conditioning	-		or		
Electric Heating (Circle - Primary / Secondary)	7.1		or		
Cooking	9.6		or		
Refrigeration	3.3		or		
Receptacles (Standard)	20.7		or		
Receptacles (Computer)	2.0		or		
Total Motors (Exclude HVAC)	9.7		or		
Parking Lot / Exterior Lighting	0.7		or		
Miscellaneous	2.2		or		
Other (Specify) Overhead Doors	3.6		or		

Please furnish a separate electrical loading schedule for each unit of a multiple occupancy building.

Information Furnished by:

Name: Dammon Engineering  
 Company: Slidell La.  
 Business Ph: 985-649-5832 Cell Ph: \_\_\_\_\_  
 email: Info@dammonengineering.com

Please return the completed form(s) to:

e-mail: [Alack.Patel@cleco.com](mailto:Alack.Patel@cleco.com)  
 Phone: (337) 256-7358

Mail: Alack Patel  
 c/o Cleco Power LLC  
 1530 Dove Park Road  
 Mandeville, Louisiana 70471-1121