



March 4, 2026

Mr. Joe France
Building Safety Permits
P.O. Box 828
Slidell, La. 70459

Re:
3205 Arbor
Slidell, La. 70458

Dear Mr. France

Ronnie Calamari requested that Dammon Engineering inspect the framing for the floor joist and beams of the raised home.

The repairs completed are;

- A) Double 2×12's are installed under the floor decking to decrease the span on the interior load bearing walls in master bedroom, bathroom, laundry room and small bedroom.
- B) Added additional 2×4's under beams that carry the roof load.

This report does not cover any other aspects of the building such as framing, plumbing, electrical, gas, mechanical egress, general arrangement, site drainage, etc., and assumes that ground conditions are substantially the same as is under the residence.

Sincerely,

Brian A Mistich, P.E.
La. License No. 0030187