



FLOOR PLAN
SCALE: 3/16"=1'-0"

WINDOW SCHEDULE

| TYPE | FRAME | GLASS | LITES | ACCESSORIES | REMARKS |
|----------------|----------|-----------|-------|-------------|---------|
| FIXED | STEEL | | 2/2 | | |
| VERTICAL SLIDE | ALUMINUM | | 4/4 | | |
| HORIZ SLIDE | WOOD | | 6/6 | | |
| | | TINTED | 8/8 | | |
| | | PLAIN | 12/12 | | |
| | | INSULATED | | | |
| | | SCREEN | | | |
| | | SHUTTER | | | |
| | | NONE | | | |
| | | ALARM | | | |

DOOR & HARDWARE SCHEDULE

| TYPE | FRAME | HINGE | LOCK | ACCESSORIES | REMARKS |
|--------------|-------|-------|------|-------------|---------|
| SOLID WOOD | | | | | |
| HOLLOW METAL | | | | | |
| ALUM/GLASS | | | | | |
| STOREFRONT | | | | | |
| STEEL | | | | | |
| ALUMINUM | | | | | |
| WOOD | | | | | |
| DBL SWING | | | | | |
| BUTT | | | | | |
| BURGLERPRF | | | | | |
| PASSAGE | | | | | |
| PRIVACY | | | | | |
| DEADBOLT | | | | | |
| KEYED HANDLE | | | | | |
| PUSH PULL | | | | | |
| PANIC | | | | | |
| THRESHOLD | | | | | |
| WEATHERSTRIP | | | | | |
| DOOR STOP | | | | | |
| ALARM | | | | | |
| VIEW GLASS | | | | | |
| CLOSER | | | | | |

FINISH SCHEDULE

| ROOM | FLOOR | BASE | WALLS | CENTING | CLG HT | REMARKS |
|-----------------|--------------|---------|-----------|--------------------|--------|----------------------|
| CLASSROOM #1 | CARPET | VINYL | CERAMIC | BENDED PLYWOOD | 9'-0" | SEE FLOOR PLAN (A-1) |
| CLASSROOM #2 | VINYL TILE | WOOD | GYP BOARD | GYP BOARD | 9'-0" | SEE FLOOR PLAN (A-1) |
| CLASSROOM #3 | CONCRETE | CERAMIC | CMU | ACUSTIC TILE (2x2) | 9'-0" | SEE FLOOR PLAN (A-1) |
| CLASSROOM #4 | CERAMIC TILE | CERAMIC | | | 9'-0" | SEE FLOOR PLAN (A-1) |
| MUSIC ROOM | VINYL | WOOD | | | 9'-0" | |
| LIBRARY | CERAMIC | CERAMIC | | | 9'-0" | |
| OFFICE | | | | | 9'-0" | |
| JANITOR STORAGE | | | | | 9'-0" | |
| HALLWAY | | | | | 9'-0" | |
| BOYS | | | | | 12'-0" | |
| GIRLS | | | | | 12'-0" | |

| ROOM | SQ. FT. |
|-----------------|---------|
| CLASSROOM #1 | 715 |
| CLASSROOM #2 | 700 |
| CLASSROOM #3 | 700 |
| CLASSROOM #4 | 820 |
| MUSIC ROOM | 820 |
| LIBRARY | 1,360 |
| OFFICE | 150 |
| JANITOR STORAGE | 1,070 |
| HALLWAY | 183 |
| GIRLS | 183 |
| BOYS | 183 |
| TOTAL | 6,955 |

NOTE:
SEE A-5 FOR GENERAL NOTES

REVISED: 4-29-02
REVISED: 5-13-02

NEW CLASSROOM FACILITY

DAMMON ENGINEERING, INC.

ARCHITECTS — ENGINEERS

2000 OLD SPANISH TRAIL \ STE 100 985-649-5832 SLIDELL LA. 70458

FLOOR PLAN

CHRIST EPISCOPAL SCHOOL
LA. HWY. #21
COVINGTON, LOUISIANA

SCALE: AS NOTED

FILE: _____

JOB No. 1438d

DATE: 04-05-02

A-1

OF _____