

Qvent™ Worksheet

Store number 12358
 Address 17540 Airline Hwy, Suite J
 City, State, Zip Prairieville, LA 70769



↓ **Consignee/Delivery Contact** ↓

Sigmund Morel (225) 978-1754

This worksheet must be completed, signed, and returned to Quiznos Development Office before equipment will be ordered by Source One Distribution. Please fill out completely

All Qvent™ systems include a hood, 88 inches of stainless steel duct, and a fan package. If there are any "NO" answers to the questions below, this becomes a Non-standard order and exhaust fan and hood will arrive in shipments separate from all other equipment. Please verify that there is sufficient make-up air through the HVAC system to accommodate the Qvent™ exhaust requirements. Verify electrical service with disconnect on roof for fan connection. For more info on fan electrical requirements, make-up air requirements, installation issues, or if you have any technical questions, see the Qvent™ submittal document available for download at www.Qvent.com, or call Johnson Diversified Products.

Yes No Is the Holman Sandwich warmer being used a Model QT14 or MM14?
 If no, Model _____

-Is the Finished (drop) Ceiling height less than 12 feet? ↓
 If No, indicate distance from floor to ceiling _____

Is the contractor supplied liquid tight ductwork straight (no offsets)?
 If No, supply sketch of duct work path including rise, run, and offset information on a separate sheet. If sketch is not provided, fan static pressure will be .75. You may answer yes if static pressure will not exceed .5

Indicate Fan style

Flat roof

Pitched roof
 Indicate rise/
 run

Wall mount

No Fan
 (deduct \$330)

Inline fan
 (Add \$550)
 *6 week lead

Inline fan
 (Add \$750)
 *2 week or less lead



Phone _____ Fax _____

Print Name _____

Franchisee Signature _____ Date _____

(985) 649-5832 (985) 641-5950

Phone _____ Fax _____
 David Dammon

Print Name _____

Contractor Signature _____ Date _____

JDP ships according to Source One Distribution instructions. Consignee agrees to accept freight and responsibility for any and all charges incurred due to missed or refused shipments. Additional freight must be paid to freight carrier before equipment will be delivered. Please Inspect all freight upon arrival! Claims for damaged freight must be made with the carrier immediately. JDP can not be held responsible for damaged freight that is accepted.

Fax to Quiznos Design & Construction (303)893-5784



1408 Northland Drive Suite 407
 Mendota Heights, MN 55120
 800.676.8488
www.qvent.com

Updated 11/8/04