



MISSISSIPPI STATE DEPARTMENT OF HEALTH

December 15, 2009

Mr. Emmett G. Dammon, P.E.
Dammon Engineering Inc.
1095 Florida Ave.
Slidell, LA 70458

RE: Water Main Extension for Combatant Craft Operations Facility, Stennis Space Center, PWS ID# 0230015, Hancock County, Ref # 113472

Dear Mr. Dammon:

We have begun preliminary review of your submitted plans and specifications for the above referenced project. We will need clarification and/or revisions before further review of this project can continue.

1. We will need an approval letter from the Hancock County Utility Authority.
2. We will need an approval letter from the Department of Environmental Quality on the sewage plans.
3. The current water and sewer separation specifications should be removed. A statement is needed in the specifications that the water mains and sewer mains shall be separated 10' horizontally and 18" vertically with the water mains above the sewer mains. The water mains should not be installed below the sewer mains.
4. A statement is needed in the specifications that the bacteriological samples shall be collected by the Certified Operator, the Registered Engineer for the project, or a representative of the Mississippi State Department of Health.

Please send any comments and/or revisions to:

570 East Woodrow Wilson
P.O. Box 1700
Jackson, Ms. 39215

Please call me at 228-297-5187 if you have any questions.

Sincerely,

Wendy Ferrill, P.E.
Division of Water Supply

Pc: Mr. David Pitalo, Executive Director