

David Dammon

From: John Williams (DHH-OPH) [John.Williams@LA.GOV]
Sent: Thursday, March 14, 2013 2:48 PM
To: David Dammon
Subject: Sewer System Renovation, Bridge City Center for Youth

David,

Based on the description of proposed work in correspondence from Kevin Kinchen, Chief Architect with Dammon Engineering, Inc., dated March 12, 2013, our review and approval of the above referenced project is not required.

Please feel free to contact me should you have any questions.

John G. Williams, P.E.
District Engineer
Department Of Health and Hospitals
Office Of Public Health
Metropolitan Regional Office
Engineering Services
1450 Poydras St., Suite 1273
New Orleans, Louisiana 70112
504-599-0112(office)
504-599-0200(fax)

From: David Dammon [mailto:dammoneng@bellsouth.net]
Sent: Thursday, March 14, 2013 12:55 PM
To: John Williams (DHH-OPH)
Subject: RE: CIPP DHH approval

John,

I would like to get a formal reply indicating that the permit and review of this project is not required from your office, to put in our records. I have attached a cover letter explaining what will be repaired under this project.

Thank You,

David Dammon
Dammon Engineering, Inc
554 Old Spanish Tr.
Slidell, La 70458
(985) 649-5832

From: John Williams (DHH-OPH) [<mailto:John.Williams@LA.GOV>]
Sent: Friday, January 25, 2013 1:53 PM
To: David Dammon
Cc: David Boggs (DHH)
Subject: RE: CIPP DHH approval



DAMMON
ENGINEERING, INC.
Architects & Engineers

554 Old Spanish Trail
Slidell, LA 70458
Phone: 985-649-5832
Fax: 985-641-5950
dammonengineering.com
dammoneng@bellsouth.net

March 12, 2013

Mr. John G. Williams
District Engineer
Department Of Health and Hospitals
Office Of Public Health
Metropolitan Regional Office
Engineering Services
1450 Poydras St., Suite 1273
New Orleans, Louisiana 70112
504-599-0112(office)

RE: Sewer System Renovation
Bridge City Center for Youth
Project No.: 08-403-11-01, Part 01

Dear Mr. Williams,

With regards to reference project, this project is to renovate the main 8" sewer trunk lines with Cured in Place Plastic Pipe (CIPP), renovate all existing manholes with an epoxy resin coating and replace all service connections (pipe) from the existing buildings (approx 5' from the slab) to the main 8" sewer trunk with new PVC pipe. All of the work under this project will be for sewer line repairs only on the Bridge City Center for Youth campus.

For our records please provide a formal reply indicating that a permit and review of this project is not required from your office.

If you have any questions, please feel free to call.

Sincerely,

Kevin Kinchen
Chief Architect