

February 13, 2007

City Of Biloxi Building Code Plan Review
Biloxi Building Code Office
676 Dr. Martin Luther King Blvd.
Biloxi, MS.
Attn: Michael Hornbeck

Ref: La Quinta Inn Suites
Cedar Lake Road
Biloxi, MS.

Dear Mr. Hornbeck

We have addressed all of your comments from your letter dated 02-07-2007 and have revised the drawings accordingly.

- 1) The dwgs have been revised to state the 140 mph with 3-second gust.
- 2) The laundry room walls shall be rated to the underside of the deck and shall be sprinkled.
- 3) All exterior walls shall be rated using the design UL #U356. See detail on the revised plans.
- 4) Contractor shall comply.
- 5) Contractor shall comply.
- 6) All corridor walls shall be separated from the floor to the under side of the deck using UL #U333.
- 7) All walls separating the units shall be rated from the floor to the bottom of the deck using UL #U333.
- 8) See sheet A-5 for the draft compartments that are installed every 3000 s.q. ft. And we are also using exception #3 of section 717.4.2.
- 9) 5% of the rooms are required to be accessible. We have a total of three rooms that are accessible.
- 10) Contractor shall comply.
- 11) Dwgs are revised to meet current standards.
- 12) Contractor shall supply shop drawings for the sprinkler system and submit for approval to the city of Biloxi fire prevention department.

Please call me with any questions or concerns you may have.

Thank you,

Emmett Dammon