

Scott Morrison

From: "Scott Morrison" <scott@slidellrefrigeration.com>
 To: "James Cochran" <jcochran@cochran-gill.com>
 Sent: Tuesday, January 06, 2015 9:52 AM
 Subject: Revised Christwood Laundry/Training Room A/C Equipment Electrical Info.

Training Room

Two (2) Outdoor Condensers - **5 Tons Each** - **MCA=21 MOP=35 @ 208/3**
Two (2) Indoor Air Handlers - **Blower Motor FLA= 6.3 @ 208/3**
Two (2) Heat Strips - **10 KW Each @ 208/3**

Offices, Restrooms, Locker Room

One (1) Outdoor Condenser - **3 Ton** - **MCA=14 MOP=20 @ 208/3**
One (1) Indoor Air Handler - **Blower Motor FLA= 2.5 @ 208/3**
One (1) Heat Strip - **7 KW @ 208/3**

Laundry

Two (2) Outdoor Condensers - **3.6 Tons Each** - **MCA=18 MOP=30 @ 208/3**
One (1) Indoor Air Handler - **Blower Motor FLA=5.3 @ 208/3**
One (1) Heat Strip - **15 KW @ 208/3**

**All air Handlers/Heat strips are single point connection with no breakers.
 There will be no attic heat or sprinkler riser room heat.**

--

Scott Morrison <scott@SlidellRefrigeration.com>
 Office :(985) 643-1991
 FAX : (985) 643-3169