

Toll Free: 800-241-8339
 In Georgia: 770-447-1928



Sales Fax: 770-662-5053
 Customer Service Fax: 770-368-1969

Quote #: 87707
 Quote Date: 07/19/2017
 Good Thru: 08/18/2017

BUILDING SYSTEMS, INC.
 3300 Holcomb Bridge Rd., Suite 201
 Norcross, Georgia 30092

Purchaser: DAMMON ENGINEERING Phone: (985) 649-5832 Date: 7/21/17
 Primary Contact: CHUCK DAMMON Cell: _____ Sales Rep: MIKE STEWART
 Address: TBD Fax: _____ Building #: 1 of 1
 _____ E-mail: chuck@dammonengineering.com
 City: BAY ST. LOUIS County: HANCOCK State: MS Zip: 39520

CUSTOMER IS HEREBY PRESENTED A PROPOSED CONTRACT FOR THE STEEL BUILDING BELOW:

Width: 103'9" Length: 230'7" Eave Height: 24' HIGH SIDE
 Code: IBC 2009 Snow Load: 5 Wind Load: 130 EX B
 Building Profile: SINGLE SLOPE Column Type: STANDARD Girt Condition: STANDARD
 Bay Spacing: MIXED Roof Pitch: 1:12 Roof Type: 26 ga pbr
 Roof Color: GALVALUME Wall Color: CHOICE Trim Color: CHOICE

Special Specifications: _____

Anchor Bolt Drawings; Stamped Certified Drawings: State Of MS

LABOR IS NOT INCLUDED IN MATERIAL TOTAL BELOW: _____ LABOR BY OTHERS.

ACCESSORIES FOR BUILDING		BASE PRICE:	\$192,000.00
QUANTITY	DESCRIPTION		ADD'L PRICE
6	Walk in Door Size: 3070 W/PANIC HDW/CLOSER		INCL
	Walk in Door Size:		
	Ventilator:		
	Sq Ft of Insulation Thickness: Backing:		
	Windows Type: Size:		
	Light Panel: Size:		
	Large Door Type: Size:		
	Size:		
	Size:		
	Framed Openings: Size:		
	Size:		
	Size:		
TOTAL	Eave Condition: GUTTER AND DOWNSPOUTS		INCL
	Fasteners: LONG LIFE Base Option: BASE ANGLE W/TRIM		INCL
	Louvers:		
	Other: SEE OTHER ITEMS ADDENDUM.		INCL
	Other:		
	Components:		
BUILDING & ACCESSORIES SUBTOTAL:			\$192,000.00
FREIGHT:			INCL
OTHER: _____			
Special Instructions: <u>MISSISSIPPI SALES TAX WILL NEED TO BE ADDED.</u>		TOTAL:	\$192,000.00

25 % of Contract Price Due Upon Acceptance: \$48,000.00
 Balance due in Cashiers Check Prior to Unloading: \$144,000.00

Estimated Delivery: 8+ Weeks

Accepted by Purchaser this the _____ day of _____ 2017

X _____

Approved and Accepted by Arco Building Systems

 Title

_____ day of _____ 2017

Toll Free: 800-241-8339

In Georgia: 770-447-1928



Sales Fax: 770-662-5053

Customer Service Fax: 770-368-1969

BUILDING SYSTEMS, INC.
3300 Holcomb Bridge Rd., Suite 201
Norcross, Georgia 30092

OTHER ITEMS ADDENDUM

Customer: DAMMON ENGINEERING
Primary Contact: Chuck Dammon
Address: TBD
County: HANCOCK
City: BAY ST. LOUIS
State: MS
Zip: 39520

Date: 7/21/17
Quote #: 87707
Quote Date: 07/19/2017
Building Number: 1

Quantity:	Description:
	HIGH SIDE AND BOTH ENDWALLS ARE OPEN FOR MASONRY.
	SUPPORT FOR MASONRY BY ARCO.
	8' OUT X 230'7" LONG (6:12 PITCH) BELOW EAVE CANOPY W/ SOFFIT.
	STRAIGHT COLUMNS & FLUSH GIRTS FOR OPEN WALLS.
	3# INTERIOR COLLATERAL LOAD.
	16'4" X 33'11" LEAN-TO TO ATTACH TO LOW SIDEWALL.

