DAMMON ENGINEERING, INC.
PROJECT MILESTONES LOG

JOB TITLE: USP 797 UPGRADE
JOB ADDRESS: 1001 GAUSE BLVD.
SLIDELL, LA 70458

DATE OF THIS DOCUMENT:
May 19, 2010

COMPLETE

JOB NUMBER: 2063
DAMMON CONTRACT START DATE: MAY 2010
CONTRACTOR START END DATE:
CONTRACTOR START END DATE:

PROJECT MILESTONE		MONTH								
DESCRIPTION	TIME FRAME	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
INITIAL MEETING AND INFORMATION EXCHANGE	N.A.	4/19/10								
SCHEMATIC DESIGN PHASE BY ARCHITECT			5/19/2010							
SCHEMATIC DESIGN REVIEW AND APPROVAL BY SMH	7 BUSINESS DAYS		5/28/2010							
DESIGN DEVELOPMENT PHASE BY ARCHITECT										
DESIGN DEVELOPMENT PHASE REVIEW AND APPROVAL BY SMH	7 BUSINESS DAYS									
CONSTRUCTION DOCUMENT PHASE BY ARCHITECT										
CONSTRUCTION DOCUMENT PHASE REVIEW AND APPROVAL BY SMH	7 BUSINESS DAYS									
FIRE MARSHALL REVIEW	30 CALENDAR DAYS, MIN.		SUB. 5/19/2010	IN REVIEW	7/13/10					
BOARD OF HEALTH REVIEW	CONCURRENT W/ ABOVE		SUB. 5/19/2010	IN REVIEW	IN REVIEW	IN REVIEW	IN REVIEW	IN REVIEW		
RFP TO GO OUT				6/4/10						
PRE-BID CONFERENCE	30 CALENDAR DAYS, MIN.			6/9/10						
BID ANALYSIS AND RECOMMENDATION BY ARCHITECT	N.A.			6/25/10						
BID ACCEPTANCE BY SMH	3 BUSINESS DAYS				7/30/10					
PREPARE AND SIGN CONTRACT WITH GENERAL CONTRACTOR						8/2/10				
NOTICE TO PROCEED						8/19/10				
DEMOLITION / INSTALLTION						8/20/10	9/20/10	10/8/10		
SUBSTANTIAL COMPLETION									11/19/10	
FINAL INSPECTIONS BY BUILDING OFFICIALS										
PUNCH LIST										
FINAL INSPECTIONS										
FINAL CERTIFICATE OF PAYMENT										
BEGINNING OF LIQUIDATED DAMAGES										12/17/2010