DAMMON ENGINEERING, INC.
PROJECT MILESTONES LOG

JOB TITLE: WOMEN'S IMAGING CENTER WING ADDITION
JOB ADDRESS: LAKEWOOD DR & 1495 GAUSE BLVD
SLIDELL, LA 70458

DATE OF ORIGINAL DOCUMENT:
May 13, 2010

COMPLETE

JOB NUMBER: 2062
DAMMON CONTRACT START DATE: MAY 2010
CONTRACTOR START END DATE:
CONTRACTOR START END DATE:

PROJECT MILESTONE		MONTH								
DESCRIPTION	TIME FRAME	APRIL	MAY	JUNE	JULY	AUGUST	SEPTEMBER	OCTOBER	NOVEMBER	DECEMBER
INITIAL MEETING AND INFORMATION EXCHANGE	N.A.	4/7/10								
SCHEMATIC DESIGN PHASE BY ARCHITECT					7/14/10					
SCHEMATIC DESIGN REVIEW AND APPROVAL BY SMH	7 BUSINESS DAYS									
SCHEMATIC DESIGN REVIEW AND APPROVAL BY CITY OF SLIDELL - DRAINAGE					7/21/10	DRAINAGE OK 8/5/2010				
DESIGN DEVELOPMENT PHASE BY ARCHITECT					7/30/10					
DESIGN DEVELOPMENT PHASE REVIEW AND APPROVAL BY SMH	7 BUSINESS DAYS						9/2/10			
CONSTRUCTION DOCUMENT PHASE BY ARCHITECT							9/23/10			
CONSTRUCTION DOCUMENT PHASE REVIEW AND APPROVAL BY SMH	7 BUSINESS DAYS									
FIRE MARSHALL REVIEW	30 CALENDAR DAYS, MIN.						9/6/10			
BOARD OF HEALTH REVIEW	CONCURRENT W/ ABOVE						9/6/10			
ADDITIONAL REVIEWS	CONCURRENT W/ ABOVE						9/6/10			
BID PHASE BY ARCHITECT	25 CALENDAR DAYS, MIN.						9/28/10	10/22/10		
PRE-BID CONFERENCE								10/12/10		
BID OPENING								10/22/10		
BID ANALYSIS AND RECOMMENDATION BY ARCHITECT	3 BUSINESS DAYS							10/22-25/2010		
BID ACCEPTANCE BY SMH								10/25/10		
CONSTRUCTION PHASE BY ARCHITECT										
PREPARE AND SIGN CONTRACT WITH GENERAL CONTRACTOR	5 BUSINESS DAYS							10-25-10 THRU 10-29-10		
NOTICE TO PROCEED									11/3/10	
FOUNDATION IN PLACE										
ENCLOSED BUILDING SHELL IN PLACE										
COURTESY INSPECTIONS BY BUILDING OFFICIALS										
SUBSTANTIAL COMPLETION										
FINAL INSPECTIONS BY BUILDING OFFICIALS										
PUNCH LIST										
FINAL INSPECTIONS										
FINAL CERTIFICATE OF PAYMENT										
RELEASE OF RETAINAGE										

Prepared by Jennie 9/7/2010
Issue #6