$$plot date and plot time$$

EARTHWORK (CU. YDS.)

STATION	STATION	UNCLASSIFIED EXCAVATION	EMBANKMENT IN PLACE
Totals		5820.1	1154.9

This Table To Be Placed In Upper
Left Hand Corner of First "Summary Sheet"

TEMPORARY EROSION CONTROL

STATION	STATION	SIDE ℄	DESCRIPTION	SILT FENCING	TEMPORARY BAILED HAY OR STRAW	SEDIMENT CHECK DAMS (HAY)	SEDIMENT CHECK DAMS (STONE)
				LIN. FT.	TONS	EACH	EACH
Totals				1521	15.35	26	12

DRAINAGE EXCAVATION

STATION	SIDE ℄	DESCRIPTION	CU. YDS.
Total			283.7

TEMPORARY DETOUR ROADS

STATION	STATION	DETOUR TYPE	PAY LENGTH	AREA
			LIN. FT.	SQ. YDS.
Totals			216.7	2267.2

NOTE: Use Either 725 (01) or 725 (02), Depending on Situation.

REMOVAL OF PORTLAND CEMENT CONCRETE PAVEMENT

STATION	STATION	SIDE ℄	LENGTH	WIDTH	SQ. YDS.
			FEET	FEET	
Total					488.2

Figure 8-24: Example Tables

$$this is the pathname including directory path and design file name$$

SHEET NUMBER 1

PARISH | FEDERAL PROJECT | STATE PROJECT

DESIGNED | DETAILED | DATE SHEET
CHECKED | CHECKED

BY

REVISION DESCRIPTION

NO. DATE

ROAD DESIGN