



Proposed Change Order

PCO No.: 2

Date: 11/28/2011

DESCRIPTION:

To: LAHOBA
1479 Tobias Gadson
Charleston, SC

Project: Papa John's
3013 Pontchartrain Blvd
Slidell, La. 70458

We propose to make the following changes in this contract:

1. Installation of two new steel pipe bollards filled with concrete and painted with traffic yellow paint for easy visibility at the newly constructed steel platform in the rear of the building.
2. Modification of the hood exhaust collar to accommodate the bar joist clearance.

The time associated with these changes will require three (3) additional days to the existing contract.

SCHEDULE CHANGE DAYS:

<u>Number</u>	<u>Budget Code</u>	<u>Description</u>	<u>Total</u>
1	9545	Cost	\$340.00
2	5120	Cost	\$2,685.00
3			
4		OH&P	\$484.00

TOTAL: \$ 3,509.00



Proposed Change Order

Project Name: Papa John's Pizza
Project Number: 2119

Change Order No. 2
Contract Date: 10.11.2011

Contractor: Sun Electrical and Instrumentation, LLC

Date: 11.28.2011

You are directed to make the following change(s) in this contract: (attached itemized breakdown). Also, please give a brief description of the change(s) below.

Scope of Work:

1. Installation of two new steel pipe bollards filled with concrete and painted with traffic yellow paint for easy visibility at the newly constructed steel platform in the rear of the building.
2. Modification of the hood exhaust collar to accommodate the bar joist clearance.

The time associated with these changes will require three (3) additional days to the existing contract

The Original Contract Amount -----	\$ 178,348.00
Total Changes by Previous Change Order(s) -----	\$ 5,720.00
Current Contract Sum -----	\$ 184,068.00
Contract Sum, will be (increased) -----	\$ 3,509.00
by this Change Order	
New Contract Sum -----	\$ 187,577.00

Total Time extended by previous change order(s) -----	0
Contract Time will be changed by this change order-----	3 Days
Revised contract time and new Contract Completion Date-----	December 6, 2011

Note: No additional increase in time or money will be considered for a Change Order item after it has been reviewed and executed.

Recommended:
Sun Electrical and Instrumentation, LLC
176 Hickory Ave.
Harahan, LA 70123

Accepted:
Lahoba, LLC
1479 Tobias Gadson
Charleston, SC 29407