

# CHANGE ORDER

**DATE:** 05-16-26 **CHANGE ORDER NO.** 01  
**CONTRACT DATE:** 4/21/2025  
**PROJECT:** Fire Station #10 **FROM ARCHITECT:** Dammon Engineering, Inc.  
2745 Lakeshore Vista Blvd 554 Old Spanish Trail  
Slidell, LA 70461 Slidell, LA 70458  
**OWNER:** St. Tammany Fire **CONTRACTOR:** Dynamic Contractors, LLC  
Protection District No. 1 1028 Market Street  
522 Robert Blvd Metairie, La 70003  
Slidell, LA 70458

You are directed to make the following change(s) in this contract. Attach SUMMARY and/or PROPOSED CHANGE ORDER forms as required and give a brief description of the change(s) below.

*Extended builder's risk to cover the time extension needed for the additional time due to the PEMB lead time as agreed to at the pre con with Chief Kaufmann. Total Added cost is \$10,000 an request in this PCO is \$5000.00. This PCO also adds the additional time of 60 calendar days to the contract due to PEMB lead time.*

The Original Contract Sum	\$2,449,000.00
Total Changes by Previous Change Order(s)	\$0.00
Current Contract Sum	\$2,449,000.00
Contract Sum will be <u>(increased)</u> (decreased) (unchanged) by this Change Order	\$6,051.88
<b>New Contract Sum</b>	<b>\$2,455,051.88</b>

Date of Notice to Proceed	Date:	<u>05-11-2026</u>	
The Original Contract Completion Date and Contract Tin	Date:	<u>12-06-2026</u>	<u>180</u> DAYS
Total Time extended by Previous Change Order(s)			<u>0</u> DAYS
Contract Time will be <u>(increased)</u> (decreased) (unchanged) by this Change Order			<u>60</u> DAYS
<b>New Contract Completion Date &amp; Revised Contract T</b>	Date:	<u>N/A</u>	<u>240</u> DAYS

**Building Area:** 2,526 (Sq. Ft.)

**NOTE:** No additional increase in time or money will be considered for a Change Order item after it has been executed.

## RECOMMENDED

Designer's Name:  
Dammon Engineering, Inc.  
Address:  
554 Old Spanish Trail  
Slidell, LA 70458

Chuck Dammon  
By (Printed Name):  
*Chuck Dammon*  
Signature:  
*06-08-26*

Date:

## ACCEPTED

Contractor's Name:  
Dynamic Contractors, LLC  
Address:  
1028 Market Street  
Metairie, La 70003

By (Printed Name):  
Signature:

Date:

## APPROVED

Owner:  
St. Tammany Fire Protection District No. 1  
Address:  
522 Robert Blvd  
Slidell, LA 70458

By (Printed Name):  
Signature:

Date:

**COMMENTS:**

**PRIME CONTRACTOR - CHANGE ORDER PROPOSAL SUMMARY CALCULATION**

**PROJECT:** St. Tammany Fire Protection District No. 1 - Fire Station #10 **COP #** 01

**CONTRACTOR:** Dynamic Constructors, LLC

**Project NUMBER:** Architect's: 2519; Contractor's: 26-003 **DATE:** 5.15.26

**CHANGE DESCRIPTION:** Half of the cost to extend the builder's risk due to PEMB lead time as agreed to at pre construction meeting with Chief Kaufmann. Total added cost is \$10,000 and request in this PCO is \$5,000. **This PCO also adds the additional time of 60 calendar days to the contract due to the PEMB lead time.**

PRIME CONTRACTOR'S WORK		AMOUNT	REVISIONS
1. SUPERVISION	DAYS @	RATE = \$0.00	
LABOR	HRS. @	RATE = \$0.00	
2. MATERIAL	QUANTITY @	UNIT COST = \$0.00	
MATERIAL	QUANTITY @	UNIT COST = \$0.00	
MATERIAL	QUANTITY @	UNIT COST = \$0.00	
MATERIAL	QUANTITY @	UNIT COST = \$0.00	
MATERIAL	QUANTITY @	UNIT COST = \$0.00	
3. EQUIPMENT		SEE ATTACHED \$0.00	
4. SUB-TOTAL (1+2+3)		\$0.00	
5. OVERHEAD & PROFIT		\$0.00	
6. TOTAL (4+5)		\$0.00	
REMARKS:			
<b>SUBCONTRACTOR'S WORK (ATTACH SUB'S BREAKDOWN AND BACKUP SHEET)</b>			
<b>A. Arthur J. Gallagher Risk Management Services</b>			
7. SUB-TOTAL		\$5,000.00	
8. OVERHEAD AND PROFIT for Subcontractor (included )		\$0.00	
9. TOTAL "A"		\$5,000.00	
REMARKS: Extended Builder's Risk Due to PEMB Lead Time			
<b>B. (NAME OF SUBCONTRACTOR)</b>			
10. SUB-TOTAL		\$0.00	
11. OVERHEAD AND PROFIT for Subcontractor (included )		\$0.00	
12. TOTAL "B"		\$0.00	
REMARKS:			
<b>C. (NAME OF SUBCONTRACTOR)</b>			
13. SUB-TOTAL		\$0.00	
14. OVERHEAD AND PROFIT for Subcontractor (included )		\$0.00	
15. TOTAL "C"		\$0.00	
REMARKS:			
<b>D. (NAME OF SUBCONTRACTOR)</b>			
17. SUB-TOTAL		\$0.00	
16. OVERHEAD AND PROFIT for Subcontractor (included )		\$0.00	
17. TOTAL "D"		\$0.00	
REMARKS:			
<b>SUMMARY</b>			
18. PRIME CONTRACTOR'S WORK (from line 6)		\$0.00	
19. SUBCONTRACTOR'S WORK (9+12+15+17)		\$5,000.00	
20. PRIME CONTRACTOR'S OVERHEAD & PROFIT ON SUB'S		\$750.00	
21. SUB-TOTAL (18+19+20)		\$5,750.00	
22. BOND PREMIUM		\$230.00	
23. INSURANCE PREMIUM		\$71.88	
24. SUBTOTAL COST (21+22+23)		\$6,051.88	
25. Credits (Utilities Allowance)			
26. TOTAL COST (24+25)		\$6,051.88	

\_\_\_\_\_  
 CONTRACTOR'S SIGNATURE

Jeffrey R Hymel Jr, Owner  
 \_\_\_\_\_  
 OFFICIAL TITLE